

BILLING DPR							
State	Odisha	District	Sambalpur	Block	Jujomura	Gram Panchayat	Birsingharh
Work Code	OD/371/3561/121332/382140/00062867 (CONST OF ROAD FROM PWD ROAD TO MOHANDERA)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Jujomura		Bill Status		Final Bill		
Proposal Date	28-01-2025		Date of Commencement		05-11-2025		
Date of Completion	10-11-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/371/3561/121332/382140/00062867/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/371/3561/121332/382140/00062867/TS
Fund Sanction No.	5THSFC/DEVO/003
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	10.529015	Cum
i	Un-Skilled	0.516	5.43297174	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.757456508	Cum
i	Un-Skilled	0.1236	1.0824216243888	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.956376912	Cum
i	Skilled	0.18	3.41214784416	-
ii	Un-Skilled	3.9	73.9298699568	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	11.6756744	Cum
i	Un-Skilled	4.6	53.70810224	-
ii	Skilled	0.68	7.939458592	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	10.9755776	Sqm
i	Semi-Skilled	0.05	0.54877888	-
ii	Skilled	0.05	0.54877888	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	134.15336556119	462	61978.854889269
2	Skilled	11.90038531616	562	6688.0165476819
3	Semi-Skilled	0.54877888	512	280.97478656
Total:				68947.846223511