

BILLING DPR							
State	Odisha	District	Mayurbhanj	Block	Thakurmunda	Gram Panchayat	Bharandia
<b>Work Code</b>	OD/365/3510/120383/389047/00062936 (CONSTRUCTION OF C.C.ROAD AT BAUNSAZIHA MAJHISAH)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Thakurmunda		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		31-10-2025		
<b>Date of Completion</b>	27-11-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	MAINTENANCE OF ROADS AND BRIDGES		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/365/3510/120383/389047/00062936/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/365/3510/120383/389047/00062936/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	350000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	46.215	Cum
i	Un-Skilled	0.516	23.84694	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.3525	Cum
i	Un-Skilled	0.1236	2.639169	-

3	<b>Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.8625	Cum
i	Un-Skilled	3.9	96.96375	-
ii	Skilled	0.18	4.47525	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	17.9990625	Cum
i	Un-Skilled	4.6	82.7956875	-
ii	Skilled	0.68	12.2393625	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	55.575	Sqm
i	Semi-Skilled	0.05	2.77875	-
ii	Skilled	0.05	2.77875	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	206.2455465	462	95285.442483
2	Skilled	19.4933625	562	10955.269725
3	Semi-Skilled	2.77875	512	1422.72
<b>Total:</b>				<b>107663.432208</b>