

BILLING DPR							
State	Odisha	District	Mayurbhanj	Block	Gopabandhunagar	Gram Panchayat	Titia
Work Code	OD/365/3494/120162/390869/00063236 (IMP OF ROAD FROM PWD ROAD TO TANGANA ROAD WITH CONST OF CULVERT WITH APPROACH CC ROAD AT PATHARA)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Gopabandhunagar		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		15-11-2025		
Date of Completion	18-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	Upgradation or Improvement		Name of Executant				

Administrative Approval Details

Approval No.	OD/365/3494/120162/390869/00063236/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3494/120162/390869/00063236/TS
Fund Sanction No.	10046
Fund Sanction Amount (in Rs.)	159826

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	19.6330568448	Cum
i	Un-Skilled	0.516	10.130657331917	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.06128538624	Cum
i	Un-Skilled	0.1236	1.1199748737393	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.57149961728	Cum
i	Skilled	0.18	1.9028699311104	-
ii	Un-Skilled	3.9	41.228848507392	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	9.06128538624	Cum
i	Un-Skilled	4.6	41.681912776704	-
ii	Skilled	0.68	6.1616740626432	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.9097028816	Sqm
i	Semi-Skilled	0.05	0.49548514408	-
ii	Skilled	0.05	0.49548514408	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	94.161393489752	462	43502.563792265
2	Skilled	8.5600291378336	562	4810.7363754625
3	Semi-Skilled	0.49548514408	512	253.68839376896
Total:				48566.988561497