

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Balasore	<b>Block</b>	Khaira	<b>Gram Panchayat</b>	Kupari
--------------	--------	-----------------	----------	--------------	--------	-----------------------	--------

<b>Work Code</b>	OD/346/3304/116218/393521/00063500 (Const of CC Road from Sahadev biswal house to ASSM Kupari )
<b>Project Category</b>	Road

<b>Financial Year</b>	2023-24	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Khaira	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	19-06-2023	<b>Date of Commencement</b>	11-11-2025
<b>Date of Completion</b>	02-12-2025	<b>Scheme Name</b>	SFC Devolution of Fund
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/346/3304/116218/393521/00063500/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/346/3304/116218/393521/00063500/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	101919

**LABOUR STATEMENT**

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.5895	Cum
i	Un-Skilled	0.1236	0.5672622	-
2	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.5895	Cum
i	Skilled	0.18	0.82611	-
ii	Un-Skilled	3.9	17.89905	-

3	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	7.5406	Cum
i	Un-Skilled	4.6	34.68676	-
ii	Skilled	0.68	5.127608	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	53.1530722	462	24556.7193564
2	Skilled	5.953718	562	3345.989516
<b>Total:</b>				<b>27902.7088724</b>