

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Anandapur	Gram Panchayat	Kantipal
Work Code	OD/361/3443/119257/387041/00064166 (CONSTRUCTION OF CC ROAD FROM MUNDA SAHI CHHAK TO BATA HOUSE BARUAN KANTIPAL)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Anandapur		Bill Status		Final Bill		
Proposal Date	16-03-2024		Date of Commencement		18-11-2025		
Date of Completion	09-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/361/3443/119257/387041/00064166/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/361/3443/119257/387041/00064166/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	150000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.144	Cum
i	Un-Skilled	0.516	6.266304	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.074	Cum
i	Un-Skilled	0.1236	1.2451464	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.144	Cum
i	Skilled	0.18	2.18592	-
ii	Un-Skilled	3.9	47.3616	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	7.5555	Cum
i	Un-Skilled	4.6	34.7553	-
ii	Skilled	0.68	5.13774	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	16.56	Sqm
i	Semi-Skilled	0.05	0.828	-
ii	Skilled	0.05	0.828	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	89.6283504	462	41408.2978848
2	Skilled	8.15166	562	4581.23292
3	Semi-Skilled	0.828	512	423.936
Total:				46413.4668048