

BILLING DPR							
State	Odisha	District	Mayurbhanj	Block	Badasahi	Gram Panchayat	Suhagpur

Work Code	OD/365/3487/120063/390666/00065132 (CONSTRUCTION OF MARKET COMPLEX IN FRONT OF FIRE STATION OF VILLAGE GUHALDIHI UNDER SUHAGPUR GP)						
Project Category	Building						

Financial Year	2021-22	Execution Level	PS
Executing Agency	Panchayat Samiti, Badasahi	Bill Status	Final Bill
Proposal Date	06-02-2024	Date of Commencement	20-12-2025
Date of Completion	06-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Creation of Capital Asset for Revenue Generation	Project Sub-Category	Market Complex
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/365/3487/120063/390666/00065132/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3487/120063/390666/00065132/TS
Fund Sanction No.	3064
Fund Sanction Amount (in Rs.)	500000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	21.60180556	Sqm
i	Semi-Skilled	0.05	1.080090278	-
ii	Skilled	0.05	1.080090278	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.23587972512	Cum
i	Un-Skilled	0.1236	1.8831547340248	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.79080329312	Cum
i	Skilled	0.18	0.8623445927616	-
ii	Un-Skilled	3.9	18.684132843168	-
4	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	13.04413392	Cum
i	Un-Skilled	2.96	38.6106364032	-
ii	Skilled	1.05	13.696340616	-
iii	Highly-Skilled	0.35	4.565446872	-
5	R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	10.21043493216	Cum
i	Un-Skilled	1.3333	13.613572895049	-
ii	Skilled	0.175	1.786826113128	-
iii	Semi-Skilled	0.1323	1.3508405415248	-
6	R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	25.28633854	Sqm
i	Semi-Skilled	0.6547619047619	16.556531186905	-
ii	Skilled	0.6547619047619	16.556531186905	-
7	R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	6.317404	Sqm
i	Semi-Skilled	0.16025641025641	1.0124044871795	-
ii	Skilled	0.16025641025641	1.0124044871795	-

8	R.C.C. Work (AR0410a) : Centring & Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	24.03865125	Sqm
i	Semi-Skilled	0.305555555555556	7.3451434375	-
ii	Skilled	0.305555555555556	7.3451434375	-
9	R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	9.5	Qntl
i	Un-Skilled	0.8	7.6	-
ii	Highly-Skilled	0.3	2.85	-
iii	Semi-Skilled	0.044	0.418	-
10	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	74.786915	Sqm
i	Un-Skilled	0.24	17.9488596	-
ii	Skilled	0.16	11.9659064	-
11	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	51.3010366	Sqm
i	Un-Skilled	0.12	6.156124392	-
ii	Skilled	0.14	7.182145124	-
12	Flooring (AR0802ii) : 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips - 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.	-	22.4360745	Sqm
i	Un-Skilled	0.36	8.07698682	-
ii	Highly-Skilled	0.13	2.916689685	-
13	Iron Work (AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	4	Qntl

i	Un-Skilled	6.3976377952756	25.590551181102	-
ii	Semi-Skilled	1.9685039370079	7.8740157480315	-
iii	Skilled	3.9370078740157	15.748031496063	-
iv	Highly-Skilled	3.4448818897638	13.779527559055	-
14	Painting (AR0920bk) : Finishing wall two coats with plastic emulsion paint of approved shades with one coat water bound Primer on new work (Inside)(For repair and maintenance) . - Finishing wall two coats with plastic emulsion paint of approved shades with one coat waterbound Primer on new work to give an even shade including all costs of labor, Paint, Primer, Brushes and putty required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)(For repair and maintenance).	-	152.7975641	Sqm
i	Highly-Skilled	0.10991870967742	16.795311087725	-
ii	Un-Skilled	0.12011870967742	18.353846241545	-
15	Painting (AR0901b) : Priming one coat in inner surface with primer of approved quality over iron work. - Priming one coat in inner surface with primer of approved quality over iron work including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	8.454173	Sqm
i	Highly-Skilled	0.053763440860215	0.45452543010753	-
ii	Un-Skilled	0.053763440860215	0.45452543010753	-
16	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	14.748663696	Cum
i	Un-Skilled	0.516	7.610310467136	-
17	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	3.09674790144	Cum
i	Un-Skilled	2.96	9.1663737882624	-
ii	Skilled	1.05	3.251585296512	-
iii	Highly-Skilled	0.35	1.083861765504	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Semi-Skilled	35.637025679141	512	18246.15714772
2	Skilled	80.487349028049	562	45233.890153763
3	Un-Skilled	173.74907479559	462	80272.072555565
4	Highly-Skilled	42.445362399391	612	25976.561788428
Total:				169728.68164548