

BILLING DPR							
State	Odisha	District	Balasore	Block	Bhograi	Gram Panchayat	Mandarsahi
<b>Work Code</b>	OD/346/3302/116161/391619/00066397 (CONSTRUCTION OF ROAD FROM ASHOK DAS MOHAPATRA HOUSE TO DEBENDRA JENA HOUSE WORD NO 2)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Bhograi		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		04-12-2025		
<b>Date of Completion</b>	09-12-2025		<b>Scheme Name</b>		SFC Devolution of Fund		
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/346/3302/116161/391619/00066397/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/346/3302/116161/391619/00066397/TS
<b>Fund Sanction No.</b>	100000
<b>Fund Sanction Amount (in Rs.)</b>	100000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.531970048	Cum
i	Un-Skilled	0.516	2.854496544768	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i	Un-Skilled	0.1236	0.6837514979328	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i	Skilled	0.18	0.99575460864	-
ii	Un-Skilled	3.9	21.5746831872	-
4	<b>R.C.C. Work (AR0401) : R.C.C work</b> - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	5.531970048	Cum
i	Un-Skilled	4.6	25.4470622208	-
ii	Skilled	0.68	3.76173963264	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.07476504	Sqm
i	Semi-Skilled	0.05	0.453738252	-
ii	Skilled	0.05	0.453738252	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	50.559993450701	462	23358.716974224
2	Skilled	5.21123249328	562	2928.7126612234
3	Semi-Skilled	0.453738252	512	232.313985024
<b>Total:</b>				<b>26519.743620471</b>