

BILLING DPR							
State	Odisha	District	Balasore	Block	Basta	Gram Panchayat	Putura
Work Code	OD/346/3301/116133/392206/00066444 (CONSTRUCTION OF CC ROAD FROM HANUMAN MANDIR TO RAJAT KU SING HOUSE)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Basta		Bill Status		Final Bill		
Proposal Date	26-06-2025		Date of Commencement		06-12-2025		
Date of Completion	16-12-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3301/116133/392206/00066444/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3301/116133/392206/00066444/TS
Fund Sanction No.	220000
Fund Sanction Amount (in Rs.)	220000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0101a1) : Earthwork in ordinary soil within 50m to 75m lead and 1.5m, initial lift - Earthwork in ordinary soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	4.6817864448	Cum
i	Un-Skilled	0.35	1.63862525568	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.37927104	Cum
i	Un-Skilled	0.1236	1.777277900544	-

3	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.7283244416	Cum
i	Un-Skilled	3.9	53.54046532224	-
ii	Skilled	0.18	2.471098399488	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	9.4977945216	Cum
i	Un-Skilled	4.6	43.68985479936	-
ii	Skilled	0.68	6.458500274688	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	37.0125552	Sqm
i	Semi-Skilled	0.05	1.85062776	-
ii	Skilled	0.05	1.85062776	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	100.64622327782	462	46498.555154355
2	Skilled	10.780226434176	562	6058.4872560069
3	Semi-Skilled	1.85062776	512	947.52141312
Total:				53504.563823482