

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Champua	Gram Panchayat	Sunaposi
<b>Work Code</b>	OD/361/3445/119307/385414/00072132 (Construction of CC Road from RD Road to Sukadev Mahanta House village-Indraprastha, GP-Sunaposi)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2020-21		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Champua		<b>Bill Status</b>		1st Bill		
<b>Proposal Date</b>	17-05-2022		<b>Date of Commencement</b>		15-01-2026		
<b>Date of Completion</b>	-		<b>Scheme Name</b>		SFC Devolution of Fund		
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/361/3445/119307/385414/00072132/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/361/3445/119307/385414/00072132/TS
<b>Fund Sanction No.</b>	140/ZP
<b>Fund Sanction Amount (in Rs.)</b>	300000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	6.32511792	Cum
i	Un-Skilled	0.516	3.26376084672	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.79109467	Cum
i	Un-Skilled	0.1236	2.075379301212	-

3	<b>Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	26.52173271	Cum
i	Un-Skilled	3.9	103.434757569	-
ii	Skilled	0.18	4.7739118878	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	14.508101125	Cum
i	Un-Skilled	4.6	66.737265175	-
ii	Skilled	0.68	9.865508765	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	18.9516	Sqm
i	Semi-Skilled	0.05	0.94758	-
ii	Skilled	0.05	0.94758	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	175.51116289193	462	81086.157256073
2	Skilled	15.5870006528	562	8759.8943668736
3	Semi-Skilled	0.94758	512	485.16096
				<b>Total: 90331.212582946</b>