

BILLING DPR

State	Odisha	District	Rayagada	Block	Gudari	Gram Panchayat	Karlaghati
--------------	--------	-----------------	----------	--------------	--------	-----------------------	------------

Work Code	OD/370/3549/121134/426886/00079166 (Beautification of Tank at Chipraguda Karlaghati)
Project Category	Water Body

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Gudari	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	28-01-2026
Date of Completion	29-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance of Capital Assets	Project Sub-Category	Tank
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/370/3549/121134/426886/00079166/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/370/3549/121134/426886/00079166/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	550000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	49.92	Cum
i	Un-Skilled	0.516	25.75872	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.12	Cum
i	Un-Skilled	0.1236	0.385632	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	90.48	Cum
i	Skilled	0.18	16.2864	-
ii	Un-Skilled	3.9	352.872	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	2.34	Cum
i	Un-Skilled	4.6	10.764	-
ii	Skilled	0.68	1.5912	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	166.4	Sqm
i	Semi-Skilled	0.05	8.32	-
ii	Skilled	0.05	8.32	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	389.780352	462	180078.522624
2	Skilled	26.1976	562	14723.0512
3	Semi-Skilled	8.32	512	4259.84
Total:				199061.413824