

BILLING DPR							
State	Odisha	District	Gajapati	Block	Gosani	Gram Panchayat	Tatipetti
Work Code	OD/353/3357/117456/414692/00013354 (Renovation of Crematorium at Tatipetti)						
Project Category	Building						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Gosani		Bill Status		Final Bill		
Proposal Date	22-11-2022		Date of Commencement		02-06-2025		
Date of Completion	04-02-2026		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance of Capital Assets		Project Sub-Category		GP Facility Centre		
Project Type	Renovation or Rejuvenation		Name of Executant				

Administrative Approval Details

Approval No.	OD/353/3357/117456/414692/00013354/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/353/3357/117456/414692/00013354/TS
Fund Sanction No.	22575
Fund Sanction Amount (in Rs.)	300000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0122Aia) :.Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift - Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge	-	127.25775	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.8125	Cum
i)	BRM029 : Sand for filling and road blinding	1	11.8125	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	37.8	Cum

i)	BRM340 : Cement	2.29	86.562	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	18.144	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	36.288	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	126	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.33642	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	15.876	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	11.8125	1 Cum	738.55	8724.121875
2	BRM340	86.562	1 Qntl.	618.427	53532.277974
3	BRM028	18.144	1 Cum	743.49	13489.88256
4	BRM044	36.288	1 Cum.	1466.56	53218.52928
5	BRM104	0.33642	1Cum.	58763.326	19769.15813292
6	BRM092	15.876	1Mtr.	419.346	6657.537096

Total: 155391.50691792