

BILLING DPR							
State	Odisha	District	Balangir	Block	Balangir	Gram Panchayat	Chandanbhati
Work Code	OD/345/3285/115783/420044/00015160 (Const. of Facility Centre at GP Office, Chandanbhati)						
Project Category	Building						
Financial Year	2021-22		Execution Level		PS		
Executing Agency	Panchayat Samiti, Balangir		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		28-07-2025		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Infrastructure for Banking Facilities at GP Hqrs		Project Sub-Category		GP Facility Centre		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/345/3285/115783/420044/00015160/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/345/3285/115783/420044/00015160/TS
Fund Sanction No.	343/ZP
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0122Aia) :.Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift - Earthwork in all kinds of soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge	-	26.860183808	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	30.95945403328	Cum
i)	BRM029 : Sand for filling and road blinding	1	30.95945403328	1 Cum

3	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	23.19937232976	Cum
i)	BRM340 : Cement	3.4733	80.578379912955	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	10.439717548392	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	8.3517740387136	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	12.52766105807	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.092913486180689	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	4.3846813703246	1Mtr.
4	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	19.8	Qntl
i)	BRM162 : Binding Wire.	0.8	15.84	1 Kg.
ii)	BRM341 : Steel	1.05	20.79	1 Qntl.
5	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.93992532288	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	24.93992532288	1 Cum
ii)	BRM340 : Cement	0.672	16.759629816975	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.9831790904064	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8728.973863008	1000 Nos

6	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	22.6643185904	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	12.51933788803	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.11763860601684	1Cum.
7	Concrete (AR0304) :.Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal - Cement concrete (1:4:8) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.635241073882	Cum
i)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	10.209831430927	1 Cum.
ii)	BRM340 : Cement	1.72	18.292614647077	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.48	5.1049157154634	1 Cum
8	R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	86.5421917184	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.622222222222222	53.848474847004	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.43463411840796	1Cum.
9	R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	11.82004869	Sqm
i)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.26923076923077	3.1823208011538	1Mtr.
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.062585642422692	1Cum.
10	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	27.52530084	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0734925532428	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.46818790584	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	30.95945403328	1 Cum	413.05	12787.802488446
2	BRM340	115.63062437701	1 Qntl.	574.59	66440.200460785
3	BRM028	22.527812354262	1 Cum	417.99	9416.4002859579
4	BRM060	8.3517740387136	1 Cum.	1806.21	15085.057786465
5	BRM052	12.52766105807	1 Cum.	1788.5	22405.721802359
6	BRM104	0.78126440627098	1Cum.	58639.67	45813.086966476
7	BRM092	7.8528692761646	1Mtr.	295.69	2322.0149162691
8	BRM162	15.84	1 Kg.	90	1425.6
9	BRM341	20.79	1 Qntl.	6600.57	137225.8503
10	BRMMR0025	24.93992532288	1 Cum	33	823.01753565504
11	BRM005	8728.973863008	1000 Nos	6.30115	55002.573656893
12	BRM084	66.367812735035	1Mtr	316.75	21022.004683822
13	BRM044	10.209831430927	1 Cum.	1401.46	14308.670357187
14	BRM094	3.1823208011538	1Mtr.	306.69	975.98596650587
Total:					405053.98720682