

BILLING DPR							
State	Odisha	District	Bhadrak	Block	Bhadrak	Gram Panchayat	Kaupur
Work Code	OD/348/3323/116634/394746/00028961 (Construction Of C.C. Road At Harekrushna Jena House To Anu Jena House Under Kaupur GP)						
Project Category	Road						
Financial Year	2023-24	Execution Level	PS				
Executing Agency	Panchayat Samiti, Bhadrak	Bill Status	Final Bill				
Proposal Date	-	Date of Commencement	30-06-2025				
Date of Completion	27-10-2025	Scheme Name	5th SFC Grant in Aid				
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/348/3323/116634/394746/00028961/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3323/116634/394746/00028961/TS
Fund Sanction No.	12804
Fund Sanction Amount (in Rs.)	143788

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	Earth Work (AR0102c) :.Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift and Compaction H.R.R - Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the Department alongwith proper compaction with H.R.R. (section measurement to be taken on the finished compacted section of the fill) as per direction of Engineer-in-Charge.	-	4.185	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.8668	Cum
i)	BRM029 : Sand for filling and road blinding	1	11.8668	1 Cum

3	Concrete (AR0309a) :.Cement Concrete (1:3:6) with 12mm size hard broken granite Hand Broken chips - Cement Concrete (1:3:6) with 12mm size hard granite (Hand Broken) chips including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	9.13632	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	8.222688	1 Cum.
ii)	BRM340 : Cement	2.15	19.643088	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.111344	1 Cum
4	Concrete (AR0307a) :.Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	6.62532	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	5.962788	1 Cum.
ii)	BRM340 : Cement	3.23	21.3997836	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.981394	1 Cum
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	28.0303958704	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.074841156973968	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.5318298796704	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	11.8668	1 Cum	907.81	10772.799708
2	BRM057	14.185476	1 Cum.	2191.01	31080.51977076
3	BRM340	41.0428716	1 Qntl.	544.872	22363.111534435
4	BRM028	7.092738	1 Cum	912.75	6473.8966095
5	BRM104	0.074841156973968	1Cum.	58620.646	4387.2369692014
6	BRM092	3.5318298796704	1Mtr.	276.666	977.13724548889
Total: 76054.701837386					