

BILLING DPR							
State	Odisha	District	Cuttack	Block	Banki Dampara	Gram Panchayat	Pathapur
Work Code	OD/350/3335/116930/398954/00030301 (Const Of Road From Gobinda Sahoo House To Nua Ghara Near Tala Danda Road,Amarendrapur)						
Project Category	Road						

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Banki Dampara	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	06-11-2025
Date of Completion	15-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/350/3335/116930/398954/00030301/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3335/116930/398954/00030301/TS
Fund Sanction No.	15598
Fund Sanction Amount (in Rs.)	201000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	3.1255	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.0275	Cum
i)	BRM029 : Sand for filling and road blinding	1	15.0275	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.1775	Cum
i)	BRM340 : Cement	2.29	34.756475	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	7.2852	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	14.5704	1 Cum.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	11.6055	Cum
i)	BRM340 : Cement	3.23	37.485765	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.222475	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	10.44495	1 Cum.
5	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	31.255	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.08345085	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.93813	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	15.0275	1 Cum	478.15	7185.399125
2	BRM340	72.24224	1 Qntl.	575.657	41586.75115168
3	BRM028	12.507675	1 Cum	483.09	6042.33271575
4	BRM044	14.5704	1 Cum.	1613.01	23502.200904
5	BRM056	10.44495	1 Cum.	2041.61	21324.5143695
6	BRM104	0.08345085	1Cum.	58668.206	4895.9116586751
7	BRM092	3.93813	1Mtr.	324.226	1276.84413738
Total: 105813.95406199					