

BILLING DPR

State	Odisha	District	Sundargarh	Block	Bisra	Gram Panchayat	Bondomunda
--------------	--------	-----------------	------------	--------------	-------	-----------------------	------------

Work Code	OD/373/3575/121553/384561/00039125 (Const.of CC Road Near Level Crossing at Dumerta School Toli of Bondamunda GP)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Bisra	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	31-07-2025
Date of Completion	06-08-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/373/3575/121553/384561/00039125/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/373/3575/121553/384561/00039125/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	122478

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	miscellaneous(ARM203) :.Earth work in excavation of foundation in hard rock or granite rock with all leads and lifts, including dewatering from foundation supplying shoring pumps and working pumps and stacking the excavated materials away from working areas as ordered by Engineer - Earth work in excavation of foundation in hard rock or granite rock with all leads and lifts, including dewatering from foundation supplying shoring pumps and working pumps and stacking the excavated materials away from working areas as ordered by Engineer-in-charge upto 60M and complete with coffer dam if required upto 6.00M depth. (Well Sinking).	-	3.25	Cum
i)	BRMM203 : Earth work in excavation of foundation is hard work or granite rock with all leads and lifts, including dewatering from foundation supplying shoring pumps and working pumps and stacking the excavated materials away from working areas as ordered by Engineer-in-charge upto 60M and complete with coffer dam if required upto 6.00M depth. (Well Sinking)	0.01	0.0325	100 Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.5	Cum

i)	BRM029 : Sand for filling and road blinding	1	6.5	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	10.4	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.027768	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.3104	1Mtr.
4	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.05	Cum
i)	BRM340 : Cement	2.29	25.3045	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	5.304	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	10.608	1 Cum.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	7.8	Cum
i)	BRM340 : Cement	3.23	25.194	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.51	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	7.02	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRMM203	0.0325	100 Cum	237.5464	7.720258
2	BRM029	6.5	1 Cum	543.25	3531.125
3	BRM104	0.027768	1Cum.	58573.086	1626.457452048
4	BRM092	1.3104	1Mtr.	229.106	300.2205024
5	BRM340	50.4985	1 Qntl.	567.192	28642.345212
6	BRM028	8.814	1 Cum	548.19	4831.74666
7	BRM045	10.608	1 Cum.	1121.11	11892.73488
8	BRM056	7.02	1 Cum.	1737.73	12198.8646

Total: 63031.214564448