

BILLING DPR							
State	Odisha	District	Kandhamal	Block	K.Nuagan	Gram Panchayat	Chanchedi
Work Code	OD/359/3426/118925/416199/00039742 (IMP OF TAPOBANA PAISAMUNDA TANK )						
Project Category	Water Body						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, K.Nuagan		Bill Status		1st Bill		
Proposal Date	06-02-2023		Date of Commencement		13-09-2025		
Date of Completion	-		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD		Project Sub-Category		Tank		
Project Type	Renovation or Rejuvenation		Name of Executant				

### Administrative Approval Details

Approval No.	OD/359/3426/118925/416199/00039742/AS
--------------	---------------------------------------

### Technical Sanction Details

Technical Sanction No.	OD/359/3426/118925/416199/00039742/TS
Fund Sanction No.	4506
Fund Sanction Amount (in Rs.)	200000

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Special items for irrigation works(AR0216) :.Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum within an initial lead of 1km from the place of excavation. - Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum size with all lifts and delifts including trimming of slopes and bed to design section and depositing the the excavated materials away from work site as per the specification and as directed by the Engineer-in-charge within an initial lead of 1km from the place of excavation complete. Per 1 cum.</b>	-	<b>2883.742945</b>	Cum
i)	<b>BRMMR0065</b> : Add for trimming of slope and bed manually.	1	2883.742945	L.S.
ii)	<b>BRMMR0102</b> : Cost of mechanical excavation per cum without supervision charge for item AR0216	1	2883.742945	Cum
iii)	<b>BRMMR0104</b> : ost of transportation of loose earth within the initial lead of 1 km, excluding supervision charges -AR0216	1	2883.742945	Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
--------	---------------	-----	------	------	--------

1	<b>BRMMR0065</b>	2883.742945	L.S.	1	2883.742945
2	<b>BRMMR0102</b>	2883.742945	Cum	25.01	72122.41105445
3	<b>BRMMR0104</b>	2883.742945	Cum	40.49	116762.75184305
					<b>Total: 191768.9058425</b>