

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Nuapada	<b>Block</b>	Sinapali	<b>Gram Panchayat</b>	Singjhar
--------------	--------	-----------------	---------	--------------	----------	-----------------------	----------

<b>Work Code</b>	OD/368/3535/120874/422227/00043743 (Const. Of CC road from Rathi Majhi house gali to PMGSY road at Pendren, G.P.- Singjhar)
<b>Project Category</b>	Road

<b>Financial Year</b>	2025-26	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Sinapali	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	08-08-2025
<b>Date of Completion</b>	17-09-2025	<b>Scheme Name</b>	SFC Devolution of Fund
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/368/3535/120874/422227/00043743/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/368/3535/120874/422227/00043743/TS
<b>Fund Sanction No.</b>	15615
<b>Fund Sanction Amount (in Rs.)</b>	400000

**MATERIAL STATEMENT**

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge</b>	-	<b>17.28</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T &amp; P required for the work etc. complete and as per direction of Engineer-in charge.</b>	-	<b>37.92</b>	Cum
i)	<b>BRM029 : Sand for filling and road blinding</b>	1	37.92	1 Cum

3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>43.68</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	100.0272	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	20.9664	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	41.9328	1 Cum.
4	<b>Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	<b>21.3296875</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	68.894890625	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	9.598359375	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	19.19671875	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	37.92	1 Cum	413.05	15662.856
2	<b>BRM340</b>	168.922090625	1 Qntl.	516.402	87231.705442931
3	<b>BRM028</b>	30.564759375	1 Cum	417.99	12775.763771156
4	<b>BRM044</b>	41.9328	1 Cum.	1401.46	58767.141888
5	<b>BRM056</b>	19.19671875	1 Cum.	1802.83	34608.420464062
<b>Total:</b>					<b>209045.88756615</b>