

BILLING DPR							
State	Odisha	District	Deogarh	Block	Reamal	Gram Panchayat	Lulang

Work Code	OD/351/3347/117210/383459/00044194 (Imp.of road from NH49 to Kirtanpali)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Reamal	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	30-07-2025
Date of Completion	13-08-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	Mettalling Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/351/3347/117210/383459/00044194/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/351/3347/117210/383459/00044194/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	500000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Road Work (AR1307) :.Supplying & spreading moorum and consolidation with HRR - Supplying & spreading moorum and consolidation with HRR including cost, conveyance, royalty, taxes cost of all labour & material, hire charges of T & P materials required for work as per specification and complete as per direction of Engineer-in-Charge.	-	163.215	Cum
i)	BRM025 : Gravel or moorum	1.28	208.9152	1 Cum
2	Road Work (AR1341a) :.Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam - Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).	-	101.835	Cum
i)	BRMMR0037 : Cost of water	0.4	40.734	KL

ii)	BRM025 : Gravel or moorum	0.3	30.5505	1 Cum
iii)	BRM075 : I.R.C. Grade I (90mm-45 mm.)	1.21	123.22035	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM025	239.4657	1 Cum	333.31	79816.312467
2	BRMMR0037	40.734	KL	10	407.34
3	BRM075	123.22035	1 Cum.	1845.91	227453.6762685
					Total: 307677.3287355