

BILLING DPR							
State	Odisha	District	Puri	Block	Pipili	Gram Panchayat	Saraswatipur

Work Code	OD/369/3544/121056/408836/00046799 (Aseli Jena House To Budhanath House Cc Road)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Pipili	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	12-10-2025
Date of Completion	14-10-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/369/3544/121056/408836/00046799/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3544/121056/408836/00046799/TS
Fund Sanction No.	2541
Fund Sanction Amount (in Rs.)	172711

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.063855	Cum
i)	BRM340 : Cement	2.29	32.20622795	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.7506504	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.5013008	1 Cum.

2	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	11.251084	Cum
i)	BRM340 : Cement	3.23	36.34100132	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.0629878	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	10.1259756	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	16.59996	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0443218932	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	2.09159496	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	68.54722927	1 Qntl.	589.887	40435.119432392
2	BRM028	11.8136382	1 Cum	520.27	6146.281546314
3	BRM044	13.5013008	1 Cum.	1742.75	23529.3919692
4	BRM056	10.1259756	1 Cum.	2154.37	21815.098053372
5	BRM104	0.0443218932	1Cum.	58573.086	2596.0700620864
6	BRM092	2.09159496	1Mtr.	229.106	479.19695490576
Total: 95001.158018271					