

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Khajuripada	Gram Panchayat	Sudrukumpa
Work Code	OD/359/3427/118945/415382/00048655 (IMPROVEMENT OF ROAD FROM SUDRUKUMPA PWD ROAD TO TADAMERU)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Khajuripada		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		04-09-2025		
Date of Completion	01-11-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/359/3427/118945/415382/00048655/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/359/3427/118945/415382/00048655/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	400000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.648641	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	23.77645725	Cum
i)	BRM029 : Sand for filling and road blinding	1	23.77645725	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	84.200844	Sqm

i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.22481625348	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	10.609306344	1Mtr.
4	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	32.763576465	Cum
i)	BRM340 : Cement	2.29	75.02859010485	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	15.7265167032	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	31.4530334064	1 Cum.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	22.84934925	Cum
i)	BRM340 : Cement	3.23	73.8033980775	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	10.2822071625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	20.564414325	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	23.77645725	1 Cum	476.21	11322.586707022
2	BRM104	0.22481625348	1Cum.	58620.646	13178.874010297
3	BRM092	10.609306344	1Mtr.	276.666	2935.2343489691
4	BRM340	148.83198818235	1 Qntl.	569.477	84756.39413412
5	BRM028	26.0087238657	1 Cum	1030.79	26809.532473525
6	BRM045	31.4530334064	1 Cum.	1193.57	37541.397082877
7	BRM056	20.564414325	1 Cum.	2193.43	45106.603312885
Total:					221650.6220697