

BILLING DPR							
State	Odisha	District	Ganjam	Block	Bhanjanagar	Gram Panchayat	Dihapadhal
Work Code	OD/354/3367/117640/410600/00058424 (Completion of Incomplete AWC building at Betar)						
Project Category	Building						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Bhanjanagar		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		16-10-2025		
Date of Completion	28-10-2025		Scheme Name		Asset Management Women and Child Development Department		
Scheme Component Name	Self/Personal Deposit		Project Sub-Category		AWC		
Project Type	Completion		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3367/117640/410600/00058424/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3367/117640/410600/00058424/TS
Fund Sanction No.	7195
Fund Sanction Amount (in Rs.)	100000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Other Building Items. (AR1902) :.cement based wall putty (water based) - Finishing surface of walls with cement based wall putty (water based) of approved make and finished smooth and even surface to receive painting including cost of scaffolding staging charges with cost of all materials taxes,labour,T&P,etc.complete. and as per the direction of Engineer in Charge.	-	321.4811	Sqm
i)	BRMMR0038 : Cement based putty	0.8	257.18488	kg
2	Painting(AR0901d) :.Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	190.211	Sqm
i)	BRM253 : Wall cement primer (I.S.I.) Water bound	0.084	15.977724	1 Ltr

3	Painting(AR0901ci) :.Priming one coat with outer surface primer of approved quality oil-bound primer over plastering surfaces(Outer surface) - Priming one coat with outer surface primer of approved quality oil-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	91.776	Sqm
i)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	7.709184	1 Ltr
4	Painting(AR0922) :.Finishing wall two coats with distemper of approved shades on new work (Inside) - Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	190.211	Sqm
i)	BRM142 : Distemper	0.25	47.55275	1 Kg.
5	Painting(AR0918ca) :.Finishing wall two coats with weather coat with one coat oilbound Primer - Finishing wall surface two coats with weather coat with one coat oilbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)	-	91.776	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.125	11.472	1 Ltr
ii)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	7.709184	1 Ltr

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRMMR0038	257.18488	kg	30	7715.5464
2	BRM253	15.977724	1 Ltr	159.33732	2545.8477218597
3	BRM252	15.418368	1 Ltr	125.80732	1939.7435568538
4	BRM142	47.55275	1 Kg.	70.40732	3348.06168613
5	BRM255	11.472	1 Ltr	195.09732	2238.15645504
Total:					17787.355819883