

BILLING DPR

State	Odisha	District	Sundargarh	Block	Tangarpali	Gram Panchayat	Ujalpur
--------------	--------	-----------------	------------	--------------	------------	-----------------------	---------

Work Code	OD/373/3589/121782/383700/00060622 (IMPROVEMENT OF ROAD FROM BELSARA TO BHALUPATRA UNDER UJALPUR GP)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Tangarpali	Bill Status	1st Bill
Proposal Date	09-05-2023	Date of Commencement	29-10-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/373/3589/121782/383700/00060622/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/373/3589/121782/383700/00060622/TS
Fund Sanction No.	12942
Fund Sanction Amount (in Rs.)	446709

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	51.465	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	34.31	Cum
i)	BRM029 : Sand for filling and road blinding	1	34.31	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	34.31	Cum
i)	BRM340 : Cement	2.29	78.5699	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	16.4688	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	32.9376	1 Cum.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	25.731405	Cum
i)	BRM340 : Cement	3.23	83.11243815	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	11.57913225	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	23.1582645	1 Cum.
5	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	23.5	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.062745	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	2.961	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	34.31	1 Cum	517.21	17745.4751
2	BRM340	161.68233815	1 Qntl.	576.347	93185.130545738
3	BRM028	28.04793225	1 Cum	522.15	14645.227824338
4	BRM044	32.9376	1 Cum.	1375.42	45303.033792
5	BRM056	23.1582645	1 Cum.	1776.79	41147.372780955
6	BRM104	0.062745	1Cum.	58573.086	3675.16828107
7	BRM092	2.961	1Mtr.	229.106	678.382866
Total: 216379.7911901					