

BILLING DPR							
State	Odisha	District	Rayagada	Block	Chandrapur	Gram Panchayat	Dangasorada

Work Code	OD/370/3548/121129/424891/00060768 (IMPROVEMENT OF ROAD FROM MADIGUDA TO RIVER)						
Project Category	Road						

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Chandrapur	Bill Status	Final Bill
Proposal Date	02-06-2023	Date of Commencement	28-10-2025
Date of Completion	16-12-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/370/3548/121129/424891/00060768/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/370/3548/121129/424891/00060768/TS
Fund Sanction No.	11827
Fund Sanction Amount (in Rs.)	143788

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	12.8365	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.355625	Cum
i)	BRM029 : Sand for filling and road blinding	1	7.355625	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.19955	Cum
i)	BRM340 : Cement	2.29	32.5169695	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.815784	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.631568	1 Cum.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	6.901275	Cum
i)	BRM340 : Cement	3.23	22.29111825	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.10557375	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	6.2111475	1 Cum.
5	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	45.435	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.12131145	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.72481	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	7.355625	1 Cum	413.05	3038.24090625
2	BRM340	54.80808775	1 Qntl.	543.752	29802.007330238
3	BRM028	9.92135775	1 Cum	417.99	4147.0283259225
4	BRM044	13.631568	1 Cum.	1421.31	19374.68391408
5	BRM056	6.2111475	1 Cum.	1867.93	11601.988749675
6	BRM104	0.12131145	1Cum.	58573.086	7105.5859936347
7	BRM092	5.72481	1Mtr.	229.106	1311.58831986
Total: 76381.12353966					