

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Jajpur	<b>Block</b>	Rasulpur	<b>Gram Panchayat</b>	Maheswarpur
--------------	--------	-----------------	--------	--------------	----------	-----------------------	-------------

<b>Work Code</b>	OD/356/3402/118475/401162/00061113 (IMPROVEMENT OF ROAD FROM ARJUNA HOUSE TO BEHERA SAHI )
<b>Project Category</b>	Road

<b>Financial Year</b>	2025-26	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Rasulpur	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	18-10-2025
<b>Date of Completion</b>	28-10-2025	<b>Scheme Name</b>	SFC Devolution of Fund
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	<b>Project Sub-Category</b>	CC Road
<b>Project Type</b>	Upgradation or Improvement	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/356/3402/118475/401162/00061113/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/356/3402/118475/401162/00061113/TS
<b>Fund Sanction No.</b>	4303
<b>Fund Sanction Amount (in Rs.)</b>	200000

**MATERIAL STATEMENT**

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102a) :.Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge</b>	-	<b>0.885</b>	Cum
2	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&amp;P required for the work etc. complete and as per direction of Engineer-in charge.</b>	-	<b>12.7949</b>	Cum
i)	<b>BRM340 : Cement</b>	2.29	29.300321	1 Qntl.
ii)	<b>BRM028 : Screened and washed sharp sand for mortar</b>	0.48	6.141552	1 Cum

iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	12.283104	1 Cum.
3	<b>Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	<b>14.9431175</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	48.266269525	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	6.724402875	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.44880575	1 Cum.
4	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>4.409</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.01177203	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	0.555534	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM340</b>	77.566590525	1 Qntl.	571.667	44342.260105655
2	<b>BRM028</b>	12.865954875	1 Cum	417.99	5377.8404782013
3	<b>BRM044</b>	12.283104	1 Cum.	1776.47	21820.56576288
4	<b>BRM056</b>	13.44880575	1 Cum.	2222.27	29886.877554052
5	<b>BRM104</b>	0.01177203	1Cum.	58573.086	689.52412558458
6	<b>BRM092</b>	0.555534	1Mtr.	229.106	127.276172604
<b>Total:</b>					<b>102244.34419898</b>