

BILLING DPR

State	Odisha	District	Puri	Block	Gop	Gram Panchayat	Jangalbori
--------------	--------	-----------------	------	--------------	-----	-----------------------	------------

Work Code	OD/369/3539/120944/409400/00061234 (COnst. of CC road from Chhabindra Sahoo house to Akhandalmani Pitha)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Gop	Bill Status	1st Bill
Proposal Date	03-06-2023	Date of Commencement	22-10-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/369/3539/120944/409400/00061234/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3539/120944/409400/00061234/TS
Fund Sanction No.	304836
Fund Sanction Amount (in Rs.)	304836

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicion and direction of Engineer-in charge.	-	30.8369952	Cum
i)	BRM340 : Cement	3.23	99.603494496	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	13.87664784	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	27.75329568	1 Cum.

2	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	21.36769	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0570517323	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	2.69232894	1Mtr.
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.95743776	Cum
i)	BRM340 : Cement	2.29	15.9325324704	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	3.3395701248	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	6.6791402496	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	115.5360269664	1 Qntl.	595.832	68840.062019444
2	BRM028	17.2162179648	1 Cum	806.71	13888.495194384
3	BRM056	27.75329568	1 Cum.	2580.53	71618.21210111
4	BRM104	0.0570517323	1Cum.	58573.086	3341.6960224569
5	BRM092	2.69232894	1Mtr.	229.106	616.82871412764
6	BRM044	6.6791402496	1 Cum.	2168.91	14486.45407876
Total:					172791.74813028