

BILLING DPR							
State	Odisha	District	Ganjam	Block	Bellaguntha	Gram Panchayat	Gobara

Work Code	OD/354/3366/117622/410681/00063468 (Completion Of Rajak Samaj Gruha Gobara)
Project Category	Building

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Bellaguntha	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	02-11-2025
Date of Completion	21-12-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD	Project Sub-Category	Community Centre
Project Type	Upgradation or Improvement	Name of Executant	

### Administrative Approval Details

Approval No.	OD/354/3366/117622/410681/00063468/AS
--------------	---------------------------------------

### Technical Sanction Details

Technical Sanction No.	OD/354/3366/117622/410681/00063468/TS
Fund Sanction No.	6911
Fund Sanction Amount (in Rs.)	135721

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>6.109375</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	13.99046875	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	2.9325	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.865	1 Cum.

2	<b>Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T &amp; P required for the work, etc comp. and as per the direction of the Engineer-in-charge.</b>	-	<b>75.1</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0372	2.79372	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.0075	0.56325	1 Cum
3	<b>Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T &amp; P required for the work etc comp.and as per direction of Engineer-in-charge.</b>	-	<b>112.1654</b>	Sqm
i)	<b>BRM340</b> : Cement	0.043	4.8231122	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.018	2.0189772	1 Cum
4	<b>Flooring (AR0802i) :.2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG crusher broken chips - 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG crusher broken chips including punning incl. cost, conveyance &amp; royalty of materials as per direction of Engineer-in-charge.</b>	-	<b>48.875</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0858	4.193475	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.012	0.5865	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.023	1.124125	1 Cum.
5	<b>Painting(AR0901d) :.Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&amp;P required for the work complete as per direction of the Engineer-in-charge.</b>	-	<b>178.5904</b>	Sqm
i)	<b>BRM253</b> : Wall cement primer (I.S.I.) Water bound	0.084	15.0015936	1 Ltr
6	<b>Painting(AR0920) :.Finishing wall two coats with plastic emulsion paint of approved shades on new work (Inside) - Finishing wall two coats with plastic emulsion paint of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)</b>	-	<b>178.5904</b>	Sqm
i)	<b>BRM140</b> : Plastic Emulsion paint	0.125	22.3238	1 Litre

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM340</b>	25.80077595	1 Qntl.	593.017	15300.298751541
2	<b>BRM028</b>	6.1012272	1 Cum	407.34	2485.273887648
3	<b>BRM044</b>	5.865	1 Cum.	1271.26	7455.9399
4	<b>BRM056</b>	1.124125	1 Cum.	1672.63	1880.24519875

5	<b>BRM253</b>	15.0015936	1 Ltr	159.33732	2390.3137199532
6	<b>BRM140</b>	22.3238	1 Litre	249.64732	5573.076842216
					<b>Total: 35085.148300108</b>