

BILLING DPR

State	Odisha	District	Jajpur	Block	Sukinda	Gram Panchayat	Sukindagarh
--------------	--------	-----------------	--------	--------------	---------	-----------------------	-------------

Work Code	OD/356/3403/118514/400420/00065257 (LAYING OF PAVER SLAB IN BRANCH ROAD AND PARKING AREA OF PANCHAYAT SAMITI SUKINDA)
Project Category	Road

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Sukinda	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	08-12-2025
Date of Completion	09-01-2026	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	Pavor Block
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/356/3403/118514/400420/00065257/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/356/3403/118514/400420/00065257/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	102.32519365625	Cum
i)	BRM029 : Sand for filling and road blinding	1	102.32519365625	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	22.691875	Cum
i)	BRM340 : Cement	2.29	51.96439375	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	10.8921	1 Cum

iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	21.7842	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	26.568	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.07093656	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.347568	1Mtr.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	1142.241983	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	34.26725949	1 Cum
ii)	BRMM287 : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items)	1	1142.241983	1 Sqm
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	40.87525	Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	136.59245314625	1 Cum	712.51	97323.488791235
2	BRM340	51.96439375	1 Qntl.	568.667	29550.435900631
3	BRM028	10.8921	1 Cum	717.45	7814.537145
4	BRM044	21.7842	1 Cum.	1646.27	35862.674934
5	BRM104	0.07093656	1Cum.	58573.086	4154.9732294242
6	BRM092	3.347568	1Mtr.	229.106	766.947914208
7	BRMM287	1142.241983	1 Sqm	608.4	694940.0224572
Total: 870413.0803717					