

BILLING DPR							
State	Odisha	District	Balasore	Block	Simulia	Gram Panchayat	Muruna
Work Code	OD/346/3308/116308/394126/00066338 (Maintanance of Road from Bangurupada Sashan to Ada R.D. road)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Simulia		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		29-11-2025		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3308/116308/394126/00066338/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3308/116308/394126/00066338/TS
Fund Sanction No.	12488/PRDW
Fund Sanction Amount (in Rs.)	250000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0110) :.Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	112.39219134	Sqm
2	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	8.900394992	Cum
3	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.69622945792	Cum
i)	BRM029 : Sand for filling and road blinding	1	10.69622945792	1 Cum

4	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.34203163584	Cum
i)	BRM340 : Cement	2.29	42.003252446074	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	8.8041751852032	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	17.608350370406	1 Cum.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	13.29399003648	Cum
i)	BRM340 : Cement	3.23	42.93958781783	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.982295516416	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	11.964591032832	1 Cum.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	52.16875062	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1392905641554	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	6.57326257812	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	10.69622945792	1 Cum	979.85	10480.700434343
2	BRM340	84.942840263904	1 Qntl.	561.987	47736.771971391
3	BRM028	14.786470701619	1 Cum	984.79	14561.568482248
4	BRM045	17.608350370406	1 Cum.	1453.97	25602.01318806
5	BRM056	11.964591032832	1 Cum.	2063.23	24685.70315667
6	BRM104	0.1392905641554	1Cum.	58573.086	8158.6781932628
7	BRM092	6.57326257812	1Mtr.	229.106	1505.9738962228
Total: 132731.4093222					