

BILLING DPR

State	Odisha	District	Balasore	Block	Bhograi	Gram Panchayat	Mandarsahi
--------------	--------	-----------------	----------	--------------	---------	-----------------------	------------

Work Code	OD/346/3302/116161/391619/00066397 (CONSTRUCTION OF ROAD FROM ASHOK DAS MOHAPATRA HOUSE TO DEBENDRA JENA HOUSE WORD NO 2)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhograi	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	04-12-2025
Date of Completion	09-12-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3302/116161/391619/00066397/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3302/116161/391619/00066397/TS
Fund Sanction No.	100000
Fund Sanction Amount (in Rs.)	100000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.531970048	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.531970048	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i)	BRM340 : Cement	2.29	12.66821140992	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	2.65534562304	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.31069124608	1 Cum.
4	R.C.C. Work (AR0401) :R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	5.531970048	Cum
i)	BRM340 : Cement	3.23	17.86826325504	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.4893865216	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	4.9787730432	1 Cum.
5	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.07476504	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0242296226568	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.14342039504	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	5.531970048	1 Cum	907.81	5021.9777292749
2	BRM340	30.53647466496	1 Qntl.	613.114	18722.340127732
3	BRM028	5.14473214464	1 Cum	912.75	4695.8542650202
4	BRM044	5.31069124608	1 Cum.	2685.16	14260.055706324
5	BRM056	4.9787730432	1 Cum.	3086.53	15367.132361028
6	BRM104	0.0242296226568	1Cum.	58573.086	1419.2037716243
7	BRM092	1.14342039504	1Mtr.	229.106	261.96447302603
Total: 59748.52843403					