

BILLING DPR							
State	Odisha	District	Balasore	Block	Basta	Gram Panchayat	Putura
Work Code	OD/346/3301/116133/392206/00066444 (CONSTRUCTION OF CC ROAD FROM HANUMAN MANDIR TO RAJAT KU SING HOUSE)						
Project Category	Road						
Financial Year	2025-26	Execution Level	PS				
Executing Agency	Panchayat Samiti, Basta	Bill Status	Final Bill				
Proposal Date	26-06-2025	Date of Commencement	06-12-2025				
Date of Completion	16-12-2025	Scheme Name	SFC Devolution of Fund				
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/346/3301/116133/392206/00066444/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3301/116133/392206/00066444/TS
Fund Sanction No.	220000
Fund Sanction Amount (in Rs.)	220000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0101a1) :.Earthwork in ordinary soil within 50m to 75m lead and 1.5m, initial lift - Earthwork in ordinary soil within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	4.6817864448	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.37927104	Cum
i)	BRM029 : Sand for filling and road blinding	1	14.37927104	1 Cum

3	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.7283244416	Cum
i)	BRM340 : Cement	2.29	31.437862971264	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.589595731968	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	13.179191463936	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	9.4977945216	Cum
i)	BRM340 : Cement	3.23	30.677876304768	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.27400753472	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	8.54801506944	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	37.0125552	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.098823522384	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	4.6635819552	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	14.37927104	1 Cum	868.75	12491.991716
2	BRM340	62.115739276032	1 Qntl.	561.987	34908.237968519
3	BRM028	10.863603266688	1 Cum	873.69	9491.4215380726
4	BRM045	13.179191463936	1 Cum.	2063.27	27192.230371795
5	BRM056	8.54801506944	1 Cum.	2672.53	22844.82671353
6	BRM104	0.098823522384	1Cum.	58573.086	5788.398675421
7	BRM092	4.6635819552	1Mtr.	229.106	1068.4546074281
Total:					113785.56159077