

BILLING DPR							
State	Odisha	District	Ganjam	Block	Kabisuryanagar	Gram Panchayat	Ambapua

Work Code	OD/354/3376/117807/411413/00066541 (Const. of paver road from Manoj Nahak house to Ashok Rauta house at Nuasahi Ambapua)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Kabisuryanagar	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	30-11-2025
Date of Completion	15-12-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	Pavor Block
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3376/117807/411413/00066541/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3376/117807/411413/00066541/TS
Fund Sanction No.	29143
Fund Sanction Amount (in Rs.)	143788

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.4835	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.2005	Cum
i)	BRM029 : Sand for filling and road blinding	1	15.2005	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	25.8	Sqm

i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.068886	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.2508	1Mtr.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	2.967	Cum
i)	BRM340 : Cement	3.23	9.58341	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.33515	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	2.6703	1 Cum.
5	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	137.17	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	4.1151	1 Cum
ii)	BRMM287 : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items)	1	137.17	1 Sqm

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	19.3156	1 Cum	534.17	10317.814052
2	BRM104	0.068886	1Cum.	58573.086	4034.865602196
3	BRM092	3.2508	1Mtr.	229.106	744.7777848
4	BRM340	9.58341	1 Qntl.	598.442	5735.11504722
5	BRM028	1.33515	1 Cum	537.54	717.696531
6	BRM056	2.6703	1 Cum.	1737.73	4640.260419
7	BRMM287	137.17	1 Sqm	608.4	83454.228
Total:					109644.75743622