

BILLING DPR							
State	Odisha	District	Ganjam	Block	Polosara	Gram Panchayat	Balichai
Work Code	OD/354/3380/117898/411379/00068312 (Completion of AWC-3 at ANM Center Site at Balichai)						
Project Category	Building						
Financial Year	2021-22		Execution Level		PS		
Executing Agency	Panchayat Samiti, Polosara		Bill Status		Final Bill		
Proposal Date	18-06-2021		Date of Commencement		15-12-2025		
Date of Completion	17-12-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		AWC		
Project Type	Completion		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3380/117898/411379/00068312/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3380/117898/411379/00068312/TS
Fund Sanction No.	7726
Fund Sanction Amount (in Rs.)	200000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	26.9044765425	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	14.861520375857	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.13964704491107	1Cum.
2	R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	43.5158209418	Sqm

i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.6222222222222222	27.076510808231	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.21854612295215	1Cum.
3	R.C.C. Work (AR0402a) :.Reinforced cement concrete (1:11/2:3) work with 12mm size black hard hand broken granite chips - 'Reinforced cement concrete (1:1.5:3) work with 12mm size black hard hand broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	8.6419935732	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	7.77779421588	1 Cum.
ii)	BRM340 : Cement	4.29	37.074152429028	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.88889710794	1 Cum
4	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	8.62	Qntl
i)	BRM162 : Binding Wire.	0.8	6.896	1 Kg.
ii)	BRM341 : Steel	1.05	9.051	1 Qntl.
5	Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	24.89428788	Sqm
i)	BRM340 : Cement	0.0372	0.926067509136	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0075	0.1867071591	1 Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM084	41.938031184088	1Mtr	297.726	12486.042272314
2	BRM104	0.35819316786322	1Cum.	58620.646	20997.514892929
3	BRM057	7.77779421588	1 Cum.	1411.11	10975.32319597
4	BRM340	38.000219938164	1 Qntl.	598.442	22740.927620235
5	BRM028	4.07560426704	1 Cum	407.34	1660.1566421361
6	BRM162	6.896	1 Kg.	90.1	621.3296
7	BRM341	9.051	1 Qntl.	6223.172	56325.929772
Total:					125807.22399558