

BILLING DPR							
State	Odisha	District	Bhadrak	Block	Dhamanagar	Gram Panchayat	Bhaganpur
Work Code	OD/348/3327/116722/394651/00040292 (IMPROVEMENT OF ROAD AT MAA KALUNI THAKURANI PITHA ROAD)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Dhamanagar		Bill Status		Final Bill		
Proposal Date	16-06-2025		Date of Commencement		25-07-2025		
Date of Completion	15-09-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/348/3327/116722/394651/00040292/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3327/116722/394651/00040292/TS
Fund Sanction No.	15612
Fund Sanction Amount (in Rs.)	200001

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	6.7476	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.8367	Cum
i)	BRM029 : Sand for filling and road blinding	1	25.8367	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.67156	Cum
i)	BRM340 : Cement	2.29	22.1478724	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.6423488	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.2846976	1 Cum.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	157.25	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	4.7175	1 Cum
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	41.584	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.11102928	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.025532576	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	30.5542	1 Cum	40.25	1229.80655
2	BRM028	4.6423488	1 Cum	40.25	186.8545392
3	BRM044	9.2846976	1 Cum.	149.5	1388.0622912
Total: 2804.7233804					