

BILLING DPR

State	Odisha	District	Bhadrak	Block	Chandabali	Gram Panchayat	Orasahi
--------------	--------	-----------------	---------	--------------	------------	-----------------------	---------

Work Code	OD/348/3326/116711/395410/00042302 (Improvement of connectivity At U.G.High School Premises)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Chandabali	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	10-12-2025
Date of Completion	18-12-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/348/3326/116711/395410/00042302/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3326/116711/395410/00042302/TS
Fund Sanction No.	30256
Fund Sanction Amount (in Rs.)	250000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.3	Cum
i)	BRM340 : Cement	2.29	23.587	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.944	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.888	1 Cum.

2	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	7	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.01869	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.004298	1Mtr.
3	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	21.4	Cum
i)	BRM340 : Cement	3.23	69.122	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	9.63	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	19.26	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	14.574	1 Cum	40.25	586.6035
2	BRM044	9.888	1 Cum.	149.5	1478.256
3	BRM056	19.26	1 Cum.	149.5	2879.37
Total: 4944.2295					