

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Deogarh	<b>Block</b>	Reamal	<b>Gram Panchayat</b>	Lulang
--------------	--------	-----------------	---------	--------------	--------	-----------------------	--------

<b>Work Code</b>	OD/351/3347/117210/383459/00044194 (Imp.of road from NH49 to Kirtanpali)
<b>Project Category</b>	Road

<b>Financial Year</b>	2023-24	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Reamal	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	-	<b>Date of Commencement</b>	30-07-2025
<b>Date of Completion</b>	13-08-2025	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	All Weather Connectivity	<b>Project Sub-Category</b>	Mettalling Road
<b>Project Type</b>	Upgradation or Improvement	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/351/3347/117210/383459/00044194/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/351/3347/117210/383459/00044194/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	500000

**ROYALTY STATEMENT**

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Road Work (AR1307) :.Supplying &amp; spreading moorum and consolidation with HRR -</b> Supplying & spreading moorum and consolidation with HRR including cost, conveyance, royalty, taxes cost of all labour & material, hire charges of T & P materials required for work as per specification and complete as per direction of Engineer-in-Charge.	-	<b>163.215</b>	Cum
i)	<b>BRM025 : Gravel or moorum</b>	1.28	208.9152	1 Cum
2	<b>Road Work (AR1341a) :.Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam -</b> Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).	-	<b>101.835</b>	Cum
i)	<b>BRM025 : Gravel or moorum</b>	0.3	30.5505	1 Cum

ii)	<b>BRM075</b> : I.R.C. Grade I (90mm-45 mm.)	1.21	123.22035	1 Cum.
-----	--	------	-----------	-----------

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM025</b>	239.4657	1 Cum	40.25	9638.494425
2	<b>BRM075</b>	123.22035	1 Cum.	402	49534.5807
					<b>Total: 59173.075125</b>