

BILLING DPR							
State	Odisha	District	Ganjam	Block	Polosara	Gram Panchayat	Bellagam
Work Code	OD/354/3380/117901/411595/00052795 (Construction of CC Road/Paver Road of Nuan Sahi at Dimiria)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Polosara		Bill Status		Final Bill		
Proposal Date	30-05-2025		Date of Commencement		19-09-2025		
Date of Completion	20-09-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		Pavor Block		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3380/117901/411595/00052795/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3380/117901/411595/00052795/TS
Fund Sanction No.	3738
Fund Sanction Amount (in Rs.)	246144

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.4138	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.9467	Cum
i)	BRM029 : Sand for filling and road blinding	1	1.9467	1 Cum

3	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	1.81035	Cum
i)	BRM340 : Cement	3.23	5.8474305	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.8146575	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	1.629315	1 Cum.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	363.4494	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	10.903482	1 Cum
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	7.772	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.02075124	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.004772008	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	12.850182	1 Cum	40.25	517.2198255
2	BRM028	0.8146575	1 Cum	40.25	32.789964375
3	BRM056	1.629315	1 Cum.	149.5	243.5825925
Total: 793.592382375					