

BILLING DPR

State	Odisha	District	Ganjam	Block	Bhanjanagar	Gram Panchayat	Dihapadhal
--------------	--------	-----------------	--------	--------------	-------------	-----------------------	------------

Work Code	OD/354/3367/117640/410600/00058424 (Completion of Incomplete AWC building at Betar)
Project Category	Building

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhanjanagar	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	16-10-2025
Date of Completion	28-10-2025	Scheme Name	Asset Management Women and Child Development Department
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	AWC
Project Type	Completion	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3367/117640/410600/00058424/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3367/117640/410600/00058424/TS
Fund Sanction No.	7195
Fund Sanction Amount (in Rs.)	100000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Other Building Items. (AR1902) :.cement based wall putty (water based) - Finishing surface of walls with cement based wall putty (water based) of approved make and finished smooth and even surface to receive painting including cost of scaffolding staging charges with cost of all materials taxes,labour,T&P,etc.complete. and as per the direction of Engineer in Charge.	-	321.4811	Sqm
2	Painting(AR0901d) :.Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	190.211	Sqm
i)	BRM253 : Wall cement primer (I.S.I.) Water bound	0.084	15.977724	1 Ltr

3	Painting(AR0901ci) :.Priming one coat with outer surface primer of approved quality oil-bound primer over plastering surfaces(Outer surface) - Priming one coat with outer surface primer of approved quality oil-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	91.776	Sqm
i)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	7.709184	1 Ltr
4	Painting(AR0922) :.Finishing wall two coats with distemper of approved shades on new work (Inside) - Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	190.211	Sqm
i)	BRM142 : Distemper	0.25	47.55275	1 Kg.
5	Painting(AR0918ca) :.Finishing wall two coats with weather coat with one coat oilbound Primer - Finishing wall surface two coats with weather coat with one coat oilbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)	-	91.776	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.125	11.472	1 Ltr
ii)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	7.709184	1 Ltr

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
					Total: 0