

BILLING DPR							
State	Odisha	District	Sundargarh	Block	Lathikata	Gram Panchayat	Jalda

Work Code	OD/373/3583/121683/384612/00061704 (CONSTRUCTION OF C C ROAD FROM LAXMI NARAYAN SENAPATI HOUSE TO KIRTI CHANDR MAJHI HOUSE AT JALDA A BLOCK WARD NO-5)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Lathikata	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	12-11-2025
Date of Completion	25-11-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/373/3583/121683/384612/00061704/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/373/3583/121683/384612/00061704/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	201919

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	24.811325	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.7040125	Cum
i)	BRM029 : Sand for filling and road blinding	1	11.7040125	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	15.681425	Cum
i)	BRM340 : Cement	2.29	35.91046325	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	7.527084	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	15.054168	1 Cum.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	14.6419	Cum
i)	BRM340 : Cement	3.23	47.293337	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.588855	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.17771	1 Cum.
5	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	16.45	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0439215	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0101003	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	11.7040125	1 Cum	40.25	471.086503125
2	BRM028	14.115939	1 Cum	40.25	568.16654475
3	BRM044	15.054168	1 Cum.	149.5	2250.598116
4	BRM056	13.17771	1 Cum.	149.5	1970.067645
Total: 5259.918808875					