

BILLING DPR

State	Odisha	District	Bhadrak	Block	Bhandaripokhari	Gram Panchayat	Patuli
--------------	--------	-----------------	---------	--------------	-----------------	-----------------------	--------

Work Code	OD/348/3324/116655/394484/00061765 (CONST OF CC ROAD FROM RD ROAD TO MURALI PAL HOUSE VIA BASANTI PAL HOUSE UNDER PATULI GP)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhandaripokhari	Bill Status	Final Bill
Proposal Date	07-12-2024	Date of Commencement	24-10-2025
Date of Completion	07-11-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/348/3324/116655/394484/00061765/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3324/116655/394484/00061765/TS
Fund Sanction No.	28963
Fund Sanction Amount (in Rs.)	143788

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	7.74	Cum
i)	BRM340 : Cement	3.23	25.0002	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.483	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	6.966	1 Cum.

2	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	102	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	3.06	1 Cum
3	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	4.5	Cum
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	32	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.08544	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.019648	1Mtr.
5	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12	Cum
i)	BRM029 : Sand for filling and road blinding	1	12	1 Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	3.483	1 Cum	75.25	262.09575
2	BRM056	6.966	1 Cum.	279.5	1946.997
3	BRM029	15.06	1 Cum	75.25	1133.265
Total: 3342.35775					