

BILLING DPR

State	Odisha	District	Cuttack	Block	Cuttacksadar	Gram Panchayat	Jasapada
--------------	--------	-----------------	---------	--------------	--------------	-----------------------	----------

Work Code	OD/350/3337/116961/399948/00064484 (Construction of CC road Kosida Sahara Sahi Gada ,Jasapada GP.)
Project Category	Road

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Cuttacksadar	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	15-11-2025
Date of Completion	19-11-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/350/3337/116961/399948/00064484/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3337/116961/399948/00064484/TS
Fund Sanction No.	22117
Fund Sanction Amount (in Rs.)	137000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.0692	Cum
i)	BRM029 : Sand for filling and road blinding	1	1.0692	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.332	Cum
i)	BRM340 : Cement	2.29	7.63028	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.59936	1 Cum

iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	3.19872	1 Cum.
3	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaion and direction of Engineer-in charge.	-	13.908	Cum
i)	BRM340 : Cement	3.23	44.92284	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.2586	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	12.5172	1 Cum.
4	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	9.12	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0056666666666667	0.05168	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.047337142857143	1Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	1.0692	1 Cum	112.25	120.0177
2	BRM028	7.85796	1 Cum	112.25	882.05601
3	BRM044	3.19872	1 Cum.	259.5	830.06784
4	BRM056	12.5172	1 Cum.	259.5	3248.2134
Total: 5080.35495					