

BILLING DPR

State	Odisha	District	Kendrapara	Block	Garadapur	Gram Panchayat	Bedari
Work Code	OD/360/3436/119079/396867/00064761 (Imp of motorable road from Kulatuthi nadi bandha to nadi ghat)						
Project Category	Road						
Financial Year	2022-23		Execution Level	PS			
Executing Agency	Panchayat Samiti, Garadapur		Bill Status	Final Bill			
Proposal Date	-		Date of Commencement	03-12-2025			
Date of Completion	17-12-2025		Scheme Name	5th SFC Grant in Aid			
Scheme Component Name	All Weather Connectivity		Project Sub-Category	CC Road			
Project Type	Repair and Maintenance		Name of Executant				

Administrative Approval Details

Approval No.	OD/360/3436/119079/396867/00064761/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/360/3436/119079/396867/00064761/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	100000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.776308636	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.776308636	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.701744848	Cum
i)	BRM340 : Cement	2.29	17.63699570192	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	3.69683752704	1 Cum

iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	7.39367505408	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	14.248997625	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.03804482365875	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.00874888454175	1Mtr.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.7907856	Cum
i)	BRM340 : Cement	3.23	18.704237488	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.60585352	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	5.21170704	1 Cum.
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.910959248	Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	5.776308636	1 Cum	157.25	908.324533011
2	BRM028	6.30269104704	1 Cum	157.25	991.09816714704
3	BRM044	7.39367505408	1 Cum.	149.5	1105.354420585
4	BRM056	5.21170704	1 Cum.	149.5	779.15020248
Total: 3783.927323223					