

BILLING DPR

State	Odisha	District	Jajpur	Block	Sukinda	Gram Panchayat	Sarangapur
--------------	--------	-----------------	--------	--------------	---------	-----------------------	------------

Work Code	OD/356/3403/118513/400565/00067170 (Renovation of Brahman Sahi Pond)
Project Category	Water Body

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Sukinda	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	10-12-2025
Date of Completion	06-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance of Capital Assets	Project Sub-Category	Pathway
Project Type	Renovation or Rejuvenation	Name of Executant	

Administrative Approval Details

Approval No.	OD/356/3403/118513/400565/00067170/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/356/3403/118513/400565/00067170/TS
Fund Sanction No.	8050
Fund Sanction Amount (in Rs.)	500000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	18.57225	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	49.32259	Cum
i)	BRM029 : Sand for filling and road blinding	1	49.32259	1 Cum
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	89.1468	Sqm

i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.238021956	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0547361352	1Mtr.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	431.3184	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	12.939552	1 Cum
5	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	23.52485	Cum
i)	BRM340 : Cement	2.29	53.8719065	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	11.291928	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	22.583856	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	62.262142	1 Cum	274.25	17075.3924435
2	BRM028	11.291928	1 Cum	349.6	3947.6580288
3	BRM044	22.583856	1 Cum.	638.25	14414.146092
Total: 35437.1965643					