

BILLING DPR							
State	Odisha	District	Nabarangpur	Block	Raighar	Gram Panchayat	Bobei
Work Code	OD/366/3520/120531/427238/00085995 (pandasahi awc)						
Project Category	Building						
Financial Year	2025-26	Execution Level		PS			
Executing Agency	Panchayat Samiti, Raighar	Bill Status		1st Bill			
Proposal Date	-	Date of Commencement		25-03-2026			
Date of Completion	25-03-2026	Scheme Name		5th SFC Grant in Aid			
Scheme Component Name	Maintenance of Primary School Building	Project Sub-Category		AWC			
Project Type	New Work	Name of Executant		TANMAY PATNAIK			

Administrative Approval Details

Approval No.	OD/366/3520/120531/427238/00085995/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/366/3520/120531/427238/00085995/TS
Fund Sanction No.	44
Fund Sanction Amount (in Rs.)	600000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0103a1) : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m - Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.	Cum	1.8122752	326.913972	592.45808398909
2	Earth Work (AR0102b) : Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift and Compaction with P.R.R - Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the Department alongwith proper compaction with P.R.R. including hire and running charges of P.R.R. (section measurement to be taken on the finished compacted section of the fill) as per direction of Engineer-in-Charge.	Cum	3.0582144	208.2172638579	636.77303465883

3	Earth Work (AR0103a10) : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and two extra lift - Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and two extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.	Cum	6.8809824	367.509912	2528.8292362975
Total Amount (in Rs.): 3758.0603549455					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0103a1) : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m - Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.	-	1.8122752	Cum
i	Un-Skilled	0.7006	1.26968000512	-
2	Earth Work (AR0102b) : Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift and Compaction with P.R.R - Earth work in hard soil or gravelly soil in embankment, roads etc. within 50m initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the Department alongwith proper compaction with P.R.R. including hire and running charges of P.R.R. (section measurement to be taken on the finished compacted section of the fill) as per direction of Engineer-in-Charge.	-	3.0582144	Cum
i	Un-Skilled	0.43	1.315032192	-
3	Earth Work (AR0103a10) : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and two extra lift - Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 75m to 100m lead and two extra lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.	-	6.8809824	Cum
i	Un-Skilled	0.7876	5.41946173824	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	8.00417393536	462	3697.9283581363
Total: 3697.9283581363				

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Provision for Contingency @ 1%	Rs. 38
2	Display Citizen Board @ 1%	Rs. 38
		Total Addition Component Amount (in Rs.): 76

Total Net Amount (in Rs.): 3834.06