

Measurements

OD/366/3520/120538/427241/00085944 : Test 18
Block : Raighar, Gram Panchayat : Jalangapara
Created By:RAJANIKANTA BHAKTA

Measurement Book No : 100				Measurement Date : 2026-03-18				Pages : 10 to 15			
Item 1 : Concrete						Spec. Code : AR0303					
Spec Decription : Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaon and direction of Engineer-in charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	road	2	4	4	5	6	960			✓	
Total Quantity							960 Cft (27.184128 Cum)				
Amount							27.184128 X 5085.4845623 = Rs. 138244.46				
Item 2 : Earth Work						Spec. Code : AR0122Bi					
Spec Decription : Earthwork in ordinary soil within 5 Km. mechanical carriages and spreading in filling area/road berm within initial lead and lift including dressing and leveling the bed, etc. as per direction of Engineer-in-Charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	road	2	4	4	5	6	960			✓	
Total Quantity							960 Cft (27.184128 Cum)				
Amount							27.184128 X 310.01110892 = Rs. 8427.38				
Total Amount							Rs. 146671.84494989				

Addition Component

i) Provision for PH Work	Rs. 10
ii) Provision for Contingency	Rs. 1482

iii) Display Citizen Board	Rs. 50
iv) Contingency	Rs. 20
Total Addition	Rs. 1562

Deduction Component

i) Contingency	Rs. 1482
ii) Royalty	Rs. 3849
iii) Additional Royalty	Rs. 196
iv) EMF	Rs. 192
v) DMF	Rs. 385
vi) Empty Gunny Bag	Rs. 493
vii) Labour Cess	Rs. 1482
viii) Any Other Lumpsum Bill	Rs. 10
Total Deduction	Rs. 8089

Grand Total Amount : Rs. 140144.84494989