

Measurements

OD/350/3336/116944/399133/00085996 : GP25-03-1000

Block : Baranga, Gram Panchayat : Munduli

Created By:DEBASMITA LENKA

Measurement Book No : 1000				Measurement Date : 2026-03-25				Pages : 100 to 400			
Item 1 : Earth Work				Spec. Code : AR0103a1							
Spec Decription : Earthwork in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m to 75m lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per specification approved by the dept.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	NSDFJ	5	5	5	5	5	3125			✓	
Total Quantity							3125 Cft (88.49 Cum)				
Amount							88.49 X 326.913972 = Rs. 28928.62				
Item 2 : Concrete				Spec. Code : AR0303							
Spec Decription : Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	RTGR	5	5	5	3	3	1125			✓	
Total Quantity							1125 Cft (31.8564 Cum)				
Amount							31.8564 X 6022.2149203 = Rs. 191846.09				
Item 3 : R.C.C. Work				Spec. Code : AR0410c							
Spec Decription : Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc											

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	SNKFR	5	5	5	5	5	3125			✓	
Total Quantity							3125 Sft (290.321875 Sqm)				
Amount							290.321875 X 77.43850937864 = Rs. 22482.09				
Total Amount							Rs. 243256.79800934				

Addition Component

i) Provision for Contingency	Rs. 100
ii) Display Citizen Board	Rs. 100
Total Addition	Rs. 200

Deduction Component

i) Royalty	Rs. 4510.86624
ii) Additional Royalty	Rs. 4587.3216
iii) EMF	Rs. 225.543312
iv) DMF	Rs. 451.086624
v) Empty Gunny Bag	Rs. 575.97
vi) Labour Cess	Rs. 2435
Total Deduction	Rs. 12785.787776

Grand Total Amount : Rs. 230671.01023334