

## Measurements

OD/344/3276/115559/405237/00086030 : doc1  
 Block : Anugul, Gram Panchayat : Basala  
 Created By: NIBEDITA PRADHAN

| Measurement Book No : 5  |             |   |   | Measurement Date : 2026-04-04 |   |                      |   | Pages : 55 to 58 |           |    |    |
|--|-------------|---|---|-------------------------------|---|----------------------|---|------------------|-----------|----|----|
| Item 1 : Road Work   |             |   |   |                               |   | Spec. Code : AR1341d |   |                  |           |    |    |
| <b>Spec Description :</b><br>Providing, laying, spreading and compacting Grading-II stone aggregates of specific sizes using stone screened dust to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision). |             |   |   |                               |   |                      |   |                  |           |    |    |
| S/N  | Description | N | L | B                             | D | CF                   | Quantity  | Remarks          | Deduction | CM | TC |
| i  | 3           | 4 | 5 | 2                             | 3 | 4                    | 480   |                  |           | ✓  |    |
| <b>Total Quantity</b>  |             |   |   |                               |   |                      | <b>480 Cft (13.592064 Cum)</b>                    |                  |           |    |    |
| <b>Amount</b>  |             |   |   |                               |   |                      | <b>13.592064 X 1710.4715729417 = Rs. 23248.84</b> |                  |           |    |    |
| <b>Total Amount</b>  |             |   |   |                               |   |                      | <b>Rs. 23248.839089604</b>                        |                  |           |    |    |

### Addition Component

|   |                |
|---|----------------|
| i) Provision for PH Work                                    | Rs. 10         |
| ii) Provision for EI Work                                   | Rs. 232        |
| iii) Provision for Contingency                              | Rs. 2          |
| iv) Display Citizen Board                                   | Rs. 232        |
| v) Any Other Lumpsum  | Rs. 1          |
| vi) Contingency   | Rs. 465        |
| vii) Provision for survey investigation and quality control | Rs. 1          |
| <b>Total Addition</b>                                       | <b>Rs. 943</b> |

### Deduction Component

|                            |                |
|----------------------------|----------------|
| i) Contingency             | Rs. 242        |
| ii) Royalty                | Rs. 165        |
| iii) EMF                   | Rs. 8          |
| iv) DMF                    | Rs. 16         |
| v) Labour Cess             | Rs. 2          |
| vi) Any Other Lumpsum Bill | Rs. 1          |
| <b>Total Deduction</b>     | <b>Rs. 434</b> |

**Grand Total Amount : Rs. 23757.839089604**