

BILLING DPR							
State	Odisha	District	Mayurbhanj	Block	Baripada	Gram Panchayat	Sankhabhanga
Work Code	OD/365/3490/120107/389194/00013473 (CONSTRUCTION OF GUARDWALL FROM PWD ROAD TO JAMBHIRDIHA VILLAGE)						
Project Category	Road						
Financial Year	2022-23	Execution Level	PS				
Executing Agency	Panchayat Samiti, Baripada	Bill Status	Final Bill				
Proposal Date	15-07-2021	Date of Commencement	15-02-2025				
Date of Completion	25-03-2025	Scheme Name	5th SFC Grant in Aid				
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/365/3490/120107/389194/00013473/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3490/120107/389194/00013473/TS
Fund Sanction No.	11088/PR&DW
Fund Sanction Amount (in Rs.)	175808

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	16.565328	196.3036	14327.888050146
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	2.760888	1201.755772	14327.888050146

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	24.82958608	5884.97888972	14327.888050146
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	Cum	0.58898944	7245.09972464	14327.888050146
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	66.425645	215.69813962884	14327.888050146
Total Amount (in Rs.): 171286.51181242					

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	16.565328	Cum
i	Un-Skilled	0.43	7.12309104	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.760888	Cum
i	Un-Skilled	0.1236	0.3412457568	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.82958608	Cum
i	Skilled	0.18	4.4693254944	-
ii	Un-Skilled	3.9	96.835385712	-

4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	0.58898944	Cum
i	Un-Skilled	4.6	2.709351424	-
ii	Skilled	0.68	0.4005128192	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	66.425645	Sqm
i	Semi-Skilled	0.05	3.32128225	-
ii	Skilled	0.05	3.32128225	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	107.0090739328	452	48368.101417626
2	Skilled	8.1911205636	552	4521.4985511072
3	Semi-Skilled	3.32128225	502	1667.2836895
Total:				54556.883658233

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102a) :.Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	16.565328	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.760888	Cum
i)	BRM029 : Sand for filling and road blinding	1	2.760888	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.82958608	Cum

i)	BRM340 : Cement	2.29	56.8597521232	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	11.9182013184	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	23.8364026368	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaon and direction of Engineer-in charge.	-	0.58898944	Cum
i)	BRM340 : Cement	3.23	1.9024358912	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.265045248	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	0.530090496	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	66.425645	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.17735647215	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	8.36963127	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	2.760888	1 Cum	531.74	1468.07458512
2	BRM340	58.7621880144	1 Qntl.	471.532	27708.252038806
3	BRM028	12.1832465664	1 Cum	538.16	6556.5359721738
4	BRM044	23.8364026368	1 Cum.	1596.76	38061.014274337
5	BRM056	0.530090496	1 Cum.	1998.13	1059.1897227725
6	BRM104	0.17735647215	1Cum.	58715.766	10413.621117345
7	BRM092	8.36963127	1Mtr.	371.786	3111.7117313482
Total: 88378.399441902					

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102a) :.Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	16.565328	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.760888	Cum
i)	BRM029 : Sand for filling and road blinding	1	2.760888	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	24.82958608	Cum
i)	BRM340 : Cement	2.29	56.8597521232	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	11.9182013184	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	23.8364026368	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicion and direction of Engineer-in charge.	-	0.58898944	Cum
i)	BRM340 : Cement	3.23	1.9024358912	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.265045248	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	0.530090496	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	66.425645	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.17735647215	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.04078534603	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	2.760888	1 Cum	602.25	1662.744798
2	BRM028	12.1832465664	1 Cum	602.25	7337.3602446144
3	BRM044	23.8364026368	1 Cum.	551.5	13145.776054195
4	BRM056	0.530090496	1 Cum.	551.5	292.344908544
Total: 22438.226005354					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 2000	Rs. 2000
2	Any Other Lumpsum @ Rs. 808	Rs. 808
3	Contingency @ Rs. 1712.87	Rs. 1712.87
Total Addition Component Amount (in Rs.): 4520.87		

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 1712.87	Rs. 1712.87
2	Royalty @ Rs. 3690.688817088	Rs. 3690.688817088
3	Additional Royalty @ Rs. 18193.933865702	Rs. 18193.933865702
4	EMF @ Rs. 184.5344408544	Rs. 184.5344408544
5	DMF @ Rs. 369.0688817088	Rs. 369.0688817088
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 714.045	Rs. 714.045
7	Labour Cess @ Rs. 1712.87	Rs. 1712.87
Total Deduction Component Amount (in Rs.): 26578.011005353		

Total Net Amount (in Rs.): 149229.37080706