

**BILLING DPR**

<b>State</b>	Odisha	<b>District</b>	Balasore	<b>Block</b>	Basta	<b>Gram Panchayat</b>	Purusottampur
--------------	--------	-----------------	----------	--------------	-------	-----------------------	---------------

<b>Work Code</b>	OD/346/3301/116132/392314/00022385 (Provision Of Facility Centre At Purusottampur GP Office)
<b>Project Category</b>	Building

<b>Financial Year</b>	2023-24	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Basta	<b>Bill Status</b>	Final Bill
<b>Proposal Date</b>	01-07-2023	<b>Date of Commencement</b>	09-10-2025
<b>Date of Completion</b>	13-10-2025	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	Provision of Facilities at GP Head Quarter	<b>Project Sub-Category</b>	GP Facility Centre
<b>Project Type</b>	Upgradation or Improvement	<b>Name of Executant</b>	

**Administrative Approval Details**

<b>Approval No.</b>	OD/346/3301/116132/392314/00022385/AS
---------------------	---------------------------------------

**Technical Sanction Details**

<b>Technical Sanction No.</b>	OD/346/3301/116132/392314/00022385/TS
<b>Fund Sanction No.</b>	13738
<b>Fund Sanction Amount (in Rs.)</b>	1000000

**ACTIVITY STATEMENT**

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	31.32173209328	240.77592	19335.39082359
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	29.45893909911	1348.555232	19335.39082359

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	8.9281012534752	6943.23939854	19335.39082359
4	<b>Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	7.67529129344	5632.336919272	19335.39082359
5	<b>Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	24.90081415872	5665.666919272	19335.39082359
6	<b>R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	Cum	33.468517531082	7084.0549777758	19335.39082359
7	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	Qntl	29	8945.0023295	19335.39082359
8	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	29.8497339	216.23489289764	19335.39082359

9	<b>R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	Sqm	108.0971091343	1047.3822930467	19335.39082359
10	<b>R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	Sqm	22.5928761834	499.15267251462	19335.39082359
11	<b>R.C.C. Work (AR0410a) : Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	Sqm	70.6676424315	662.689943368	19335.39082359
12	<b>Plastering (AR1017) : 20mm thick cement Plaster in CM (1:4) over masonry work in inside.</b> - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	Sqm	68.55405273	282.0459192944	19335.39082359
<b>Total Amount (in Rs.): 987182.87438076</b>					

## LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	31.32173209328	Cum
i	Un-Skilled	0.516	16.162013760132	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.45893909911	Cum
i	Un-Skilled	0.1236	3.64112487265	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.9281012534752	Cum
i	Skilled	0.18	1.6070582256255	-
ii	Un-Skilled	3.9	34.819594888553	-
4	<b>Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	7.67529129344	Cum
i	Un-Skilled	2.96	22.718862228582	-
ii	Skilled	1.05	8.059055858112	-
iii	Highly-Skilled	0.35	2.686351952704	-
5	<b>Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.90081415872	Cum
i	Un-Skilled	2.96	73.706409909811	-
ii	Skilled	1.05	26.145854866656	-
iii	Highly-Skilled	0.35	8.715284955552	-
6	<b>R.C.C. Work (AR0404A) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	33.468517531082	Cum
i	Un-Skilled	1.3333	44.623574424192	-
ii	Skilled	0.1	3.3468517531082	-
iii	Semi-Skilled	0.0573	1.917746054531	-

7	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	29	Qntl
i	Un-Skilled	0.8	23.2	-
ii	Highly-Skilled	0.3	8.7	-
iii	Semi-Skilled	0.044	1.276	-
8	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	29.8497339	Sqm
i	Semi-Skilled	0.05	1.492486695	-
ii	Skilled	0.05	1.492486695	-
9	<b>R.C.C. Work (AR0410d) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, girder and bressmer, etc. Data for 4.2sqm	-	108.0971091343	Sqm
i	Semi-Skilled	0.6547619047619	70.77786907603	-
ii	Skilled	0.6547619047619	70.77786907603	-
10	<b>R.C.C. Work (AR0410e) : Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	22.5928761834	Sqm
i	Semi-Skilled	0.16025641025641	3.6206532345192	-
ii	Skilled	0.16025641025641	3.6206532345192	-
11	<b>R.C.C. Work (AR0410a) : Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	70.6676424315	Sqm
i	Semi-Skilled	0.305555555555556	21.592890742958	-
ii	Skilled	0.305555555555556	21.592890742958	-

12	<b>Plastering (AR1017) : 20mm thick cement Plaster in CM (1:4) over masonry work in inside.</b> - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	68.55405273	Sqm
i	Un-Skilled	0.24	16.4529726552	-
ii	Skilled	0.16	10.9686484368	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	235.32455273912	462	108719.94336547
2	Skilled	147.61136888881	562	82957.589315511
3	Highly-Skilled	20.101636908256	612	12302.201787853
4	Semi-Skilled	100.67764580304	512	51546.954651156
<b>Total:</b>				<b>255526.68911999</b>

## MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>31.32173209328</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>29.45893909911</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	29.45893909911	1 Cum
3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>8.9281012534752</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	20.445351870458	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	4.2854886016681	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	8.5709772033362	1 Cum.

4	<b>Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>7.67529129344</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	5.1577957491917	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	2.1490815621632	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	350	2686.351952704	1000 Nos
5	<b>Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>24.90081415872</b>	Cum
i)	<b>BRMMR0025</b> : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	24.90081415872	1 Cum
ii)	<b>BRM340</b> : Cement	0.672	16.73334711466	1 Qntl.
iii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	6.9722279644416	1 Cum
iv)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	350	8715.284955552	1000 Nos
6	<b>R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	<b>33.468517531082</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	116.24620194071	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	15.060832888987	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	12.04866631119	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	18.072999466784	1 Cum.

7	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	29	Qntl
i)	<b>BRM162</b> : Binding Wire.	0.8	23.2	1 Kg.
ii)	<b>BRM341</b> : Steel	1.05	30.45	1 Qntl.
8	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	29.8497339	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.079698789513	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.7610664714	1Mtr.
9	<b>R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	108.0971091343	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	59.710784093232	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.56107547122089	1Cum.
10	<b>R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	22.5928761834	Sqm
i)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.26923076923077	6.0826974339923	1Mtr.
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.11962638286852	1Cum.
11	<b>R.C.C. Work (AR0410a) :.Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	70.6676424315	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.622222222222222	43.970977512933	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.005022222222222	0.35490860421153	1Cum.

12	<b>Plastering (AR1017) :.20mm thick cement Plaster in CM (1:4) over masonry work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T &amp; P required for the work etc comp.and as per direction of Engineer-in-charge.</b>	-	<b>68.55405273</b>	Sqm
i)	<b>BRM340 : Cement</b>	0.0744	5.100421523112	1 Qntl.
ii)	<b>BRM028 : Screened and washed sharp sand for mortar</b>	0.021	1.43963510733	1 Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	29.45893909911	1 Cum	933.85	27510.230277704
2	<b>BRM340</b>	163.68311819813	1 Qntl.	546.307	89421.233253465
3	<b>BRM028</b>	29.90726612459	1 Cum	938.79	28076.642365104
4	<b>BRM044</b>	8.5709772033362	1 Cum.	2363.16	20254.590487836
5	<b>BRM005</b>	11401.636908256	1000 Nos	7.3319	83595.661647642
6	<b>BRMMR0025</b>	24.90081415872	1 Cum	33	821.72686723776
7	<b>BRM060</b>	12.04866631119	1 Cum.	2786.58	33574.572569434
8	<b>BRM052</b>	18.072999466784	1 Cum.	2750.2	49704.36313355
9	<b>BRM162</b>	23.2	1 Kg.	90	2088
10	<b>BRM341</b>	30.45	1 Qntl.	6631.772	201937.4574
11	<b>BRM104</b>	1.1153092478139	1Cum.	58573.086	65327.104488801
12	<b>BRM092</b>	3.7610664714	1Mtr.	229.106	861.68289499657
13	<b>BRM084</b>	103.68176160617	1Mtr	250.166	25937.651573968
14	<b>BRM094</b>	6.0826974339923	1Mtr.	240.106	1460.4921500862
<b>Total: 630571.40910983</b>					

## ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge</b>	-	<b>31.32173209328</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T &amp; P required for the work etc. complete and as per direction of Engineer-in charge.</b>	-	<b>29.45893909911</b>	Cum
i)	<b>BRM029 : Sand for filling and road blinding</b>	1	29.45893909911	1 Cum

3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>8.9281012534752</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	20.445351870458	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	4.2854886016681	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	8.5709772033362	1 Cum.
4	<b>Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth -</b> Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>7.67529129344</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	5.1577957491917	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	2.1490815621632	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	350	2686.351952704	1000 Nos
5	<b>Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure -</b> Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>24.90081415872</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	16.73334711466	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	6.9722279644416	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	350	8715.284955552	1000 Nos
6	<b>R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips -</b> Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	<b>33.468517531082</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	116.24620194071	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	15.060832888987	1 Cum

iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	12.04866631119	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	18.072999466784	1 Cum.
7	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	29	Qntl
i)	<b>BRM341</b> : Steel	1.05	30.45	1 Qntl.
8	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	29.8497339	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.079698789513	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0183277366146	1Mtr.
9	<b>R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	108.0971091343	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0056666666666667	0.61255028509437	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.56107547122089	1Cum.
10	<b>R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	22.5928761834	Sqm
i)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.0035384615384615	0.079944023418185	1Mtr.
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.11962638286852	1Cum.

11	<b>R.C.C. Work (AR0410a) :Centring &amp; Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	<b>70.6676424315</b>	Sqm
i)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.0076666666666667	0.5417852586415	1Mtr
ii)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.35490860421153	1Cum.
12	<b>Plastering (AR1017) :.20mm thick cement Plaster in CM (1:4) over masonry work in inside.</b> - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	<b>68.55405273</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0744	5.100421523112	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.021	1.43963510733	1 Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM029</b>	29.45893909911	1 Cum	344.25	10141.239784869
2	<b>BRM028</b>	29.90726612459	1 Cum	344.25	10295.57636339
3	<b>BRM044</b>	8.5709772033362	1 Cum.	522.5	4478.3355887432
4	<b>BRM005</b>	11401.636908256	1000 Nos	0.04025	458.9158855573
5	<b>BRM060</b>	12.04866631119	1 Cum.	522.5	6295.4281475965
6	<b>BRM052</b>	18.072999466784	1 Cum.	522.5	9443.1422213948
<b>Total: 41112.63799155</b>					

#### ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 2945.29	Rs. 2945.29
2	Contingency @ Rs. 9871	Rs. 9871
<b>Total Addition Component Amount (in Rs.): 12816.29</b>		

#### DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 9871	Rs. 9871
2	Royalty @ Rs. 7506.9180621888	Rs. 7506.9180621888
3	Additional Royalty @ Rs. 32479.682220033	Rs. 32479.682220033
4	EMF @ Rs. 375.34590310944	Rs. 375.34590310944
5	DMF @ Rs. 750.69180621888	Rs. 750.69180621888

6	Empty Gunny Bag (Cement x Gunny Bag Rate : 11 x 3.945) @ 1301.85	Rs. 1301.85
7	Labour Cess @ 1%	Rs. 9999.9916438076
<b>Total Deduction Component Amount (in Rs.): 62285.479635358</b>		

**Total Net Amount (in Rs.): 937713.6847454**