

BILLING DPR							
State	Odisha	District	Sundargarh	Block	Rajgangpur	Gram Panchayat	Laing
<b>Work Code</b>	OD/373/3586/121737/384208/00039093 (CONSTRUCTION OF GUARD WALL AT KUMBHARPADA VILLAGE ROAD)						
<b>Project Category</b>	Water Body						
<b>Financial Year</b>	2023-24		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Rajgangpur		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		23-07-2025		
<b>Date of Completion</b>	08-08-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Maintenance and improvement of Road infrastructure		<b>Project Sub-Category</b>		Guard Wall or Retaining Wall or Protection Wall		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/373/3586/121737/384208/00039093/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/373/3586/121737/384208/00039093/TS
<b>Fund Sanction No.</b>	12442
<b>Fund Sanction Amount (in Rs.)</b>	400000

### ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	44	240.77592	215843.4386406
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	4.4	587.974732	215843.4386406

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	5.94	5235.82654882	215843.4386406
4	<b>Plastering (AR1027) : 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside)</b> - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	Sqm	66	189.9844226476	215843.4386406
5	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	Qntl	13.4448	8958.5128773	215843.4386406
6	<b>R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	Cum	36.96	5839.9198766396	215843.4386406
<b>Total Amount (in Rs.): 393109.86346886</b>					

## LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	44	Cum
i	Un-Skilled	0.516	22.704	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.4	Cum
i	Un-Skilled	0.1236	0.54384	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.94	Cum
i	Skilled	0.18	1.0692	-
ii	Un-Skilled	3.9	23.166	-
4	<b>Plastering (AR1027) : 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside)</b> - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	66	Sqm
i	Un-Skilled	0.17	11.22	-
ii	Skilled	0.14	9.24	-
5	<b>R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	13.4448	Qntl
i	Un-Skilled	0.8	10.75584	-
ii	Highly-Skilled	0.3	4.03344	-
iii	Semi-Skilled	0.044	0.5915712	-
6	<b>R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	36.96	Cum
i	Un-Skilled	1.3333	49.278768	-
ii	Skilled	0.175	6.468	-
iii	Semi-Skilled	0.1323	4.889808	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	117.668448	462	54362.822976
2	Skilled	16.7772	562	9428.7864
3	Highly-Skilled	4.03344	612	2468.46528
4	Semi-Skilled	5.4813792	512	2806.4661504

## MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	44	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.4	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	4.4	1 Cum
3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal -</b> Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.94	Cum
i)	<b>BRM340</b> : Cement	2.29	13.6026	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	2.8512	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.7024	1 Cum.
4	<b>Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) -</b> 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	66	Sqm
i)	<b>BRM340</b> : Cement	0.0372	2.4552	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.0075	0.495	1 Cum
5	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position -</b> Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	13.4448	Qntl
i)	<b>BRM162</b> : Binding Wire.	0.8	10.75584	1 Kg.
ii)	<b>BRM341</b> : Steel	1.05	14.11704	1 Qntl.

6	<b>R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&amp;P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)</b>	-	<b>36.96</b>	Cum
i)	<b>BRM340 : Cement</b>	3.4733	128.373168	1 Qntl.
ii)	<b>BRM028 : Screened and washed sharp sand for mortar</b>	0.45	16.632	1 Cum
iii)	<b>BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve &amp; retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)</b>	0.36	13.3056	1 Cum.
iv)	<b>BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve &amp; retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)</b>	0.54	19.9584	1 Cum.
v)	<b>BRM104 : Non Sal wood scantling &amp; plants(Tentera, Kasi, Gamhari, Kuruma)</b>	0.004005	0.1480248	1Cum.
vi)	<b>BRM092 : Non-sal bullahs 75mm. mean dia of any length.</b>	0.189	6.98544	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	4.4	1 Cum	413.05	1817.42
2	<b>BRM340</b>	144.430968	1 Qntl.	573.137	82778.731706616
3	<b>BRM028</b>	19.9782	1 Cum	417.99	8350.687818
4	<b>BRM044</b>	5.7024	1 Cum.	1271.26	7249.233024
5	<b>BRM162</b>	10.75584	1 Kg.	90.1	969.101184
6	<b>BRM341</b>	14.11704	1 Qntl.	6641.597	93759.69051288
7	<b>BRM060</b>	13.3056	1 Cum.	1666.01	22167.262656
8	<b>BRM052</b>	19.9584	1 Cum.	1658.3	33097.01472
9	<b>BRM104</b>	0.1480248	1Cum.	58791.862	8702.6536141776
10	<b>BRM092</b>	6.98544	1Mtr.	447.882	3128.65283808
<b>Total: 262020.44807375</b>					

## ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge</b>	-	<b>44</b>	Cum

2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.4	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	4.4	1 Cum
3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.94	Cum
i)	<b>BRM340</b> : Cement	2.29	13.6026	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	2.8512	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.7024	1 Cum.
4	<b>Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside)</b> - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	66	Sqm
i)	<b>BRM340</b> : Cement	0.0372	2.4552	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.0075	0.495	1 Cum
5	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	13.4448	Qntl
i)	<b>BRM341</b> : Steel	1.05	14.11704	1 Qntl.
6	<b>R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	36.96	Cum
i)	<b>BRM340</b> : Cement	3.4733	128.373168	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	16.632	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	13.3056	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	19.9584	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.1480248	1Cum.

vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.03404016	1Mtr.
-----	---	----------	------------	-------

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM029</b>	4.4	1 Cum	112	492.8
2	<b>BRM028</b>	19.9782	1 Cum	112	2237.5584
3	<b>BRM044</b>	5.7024	1 Cum.	156	889.5744
4	<b>BRM060</b>	13.3056	1 Cum.	156	2075.6736
5	<b>BRM052</b>	19.9584	1 Cum.	156	3113.5104
					<b>Total: 8809.1168</b>

#### ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 3000	Rs. 3000
2	Any Other Lumpsum @ Rs. 3390	Rs. 3390
3	Contingency @ Rs. 500	Rs. 500
		<b>Total Addition Component Amount (in Rs.): 6890</b>

#### DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 500	Rs. 500
2	Royalty @ Rs. 5918.869	Rs. 5918.869
3	Additional Royalty @ Rs. 2002.41745	Rs. 2002.41745
4	EMF @ Rs. 295.94345	Rs. 295.94345
5	DMF @ Rs. 591.8869	Rs. 591.8869
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 257 x 3.945) @ 1144.05	Rs. 1144.05
7	Labour Cess @ Rs. 4000	Rs. 4000
8	Any Other Lumpsum Bill @ Rs. 3390	Rs. 3390
		<b>Total Deduction Component Amount (in Rs.): 17843.1668</b>

**Total Net Amount (in Rs.): 382156.6966886**