

BILLING DPR							
State	Odisha	District	Puri	Block	Kanas	Gram Panchayat	Kadua
Work Code	OD/369/3541/120984/410114/00054993 (IMP. OF ROAD WITH CC/GR.II METALLING FROM BAJARANGI TEMPLE TO SANAORA UP SCHOOL)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kanas		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		24-09-2025		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/369/3541/120984/410114/00054993/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3541/120984/410114/00054993/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	186532

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	R.C.C. Work (AR0401) : R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	Cum	15.249	7708.091033	63794.1040425
2	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	11.22	216.39264180804	63794.1040425

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	10.35	6163.68155	63794.1040425
Total Amount (in Rs.): 183762.7096458					

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	R.C.C. Work (AR0401) : R.C.C work - Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	15.249	Cum
i	Un-Skilled	4.6	70.1454	-
ii	Skilled	0.68	10.36932	-
2	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.22	Sqm
i	Semi-Skilled	0.05	0.561	-
ii	Skilled	0.05	0.561	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.35	Cum
i	Skilled	0.18	1.863	-
ii	Un-Skilled	3.9	40.365	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	110.5104	462	51055.8048
2	Skilled	12.79332	562	7189.84584
3	Semi-Skilled	0.561	512	287.232
Total: 58532.88264				

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	R.C.C. Work (AR0401) :R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	15.249	Cum
i)	BRM340 : Cement	3.23	49.25427	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.86205	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.7241	1 Cum.
2	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.22	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0299574	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.41372	1Mtr.
3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.35	Cum
i)	BRM340 : Cement	2.29	23.7015	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.968	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.936	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	72.95577	1 Qntl.	595.832	43469.38235064
2	BRM028	11.83005	1 Cum	936.91	11083.6921455
3	BRM056	13.7241	1 Cum.	2141.35	29388.101535
4	BRM104	0.0299574	1Cum.	58620.646	1756.1221404804
5	BRM092	1.41372	1Mtr.	276.666	391.12825752
6	BRM044	9.936	1 Cum.	1729.73	17186.59728
Total:					103275.02370914

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	R.C.C. Work (AR0401) :R.C.C work - Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	15.249	Cum
i)	BRM340 : Cement	3.23	49.25427	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.86205	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.7241	1 Cum.
2	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.22	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0299574	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.00688908	1Mtr.
3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	10.35	Cum
i)	BRM340 : Cement	2.29	23.7015	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.968	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.936	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	11.83005	1 Cum	115.5	1366.370775
2	BRM056	13.7241	1 Cum.	320	4391.712
3	BRM044	9.936	1 Cum.	320	3179.52
Total: 8937.602775					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 904	Rs. 904
2	Contingency @ 1%	Rs. 1837.627096458

Total Addition Component Amount (in Rs.): 2741.627096458

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ 1%	Rs. 1865.0433674226
2	Royalty @ Rs. 3489.86475	Rs. 3489.86475
3	Additional Royalty @ Rs. 4924.2583125	Rs. 4924.2583125
4	EMF @ Rs. 174.4932375	Rs. 174.4932375
5	DMF @ Rs. 348.986475	Rs. 348.986475
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 48 x 3.92) @ 576.24	Rs. 576.24
7	Labour Cess @ 1%	Rs. 1865.0433674226
		Total Deduction Component Amount (in Rs.): 13243.929509845

Total Net Amount (in Rs.): 173260.40723242